

APPENDIX C-3 E&S Plan Sheets


MOUNTAIN VALLEY PIPELINE, LLC

EROSION & SEDIMENT CONTROL DETAILS

MVP PIPELINE PROJECT JEFFERSON NATIONAL FOREST

OCTOBER 20, 2017

	DRAWING INDEX
SHEET NO.	DRAWING TITLE
	GENERAL SET
0.00JNF	COVER SHEET
0.01JNF TO 0.17JNF	EROSION AND SEDIMENT CONTROL DETAILS
0.18JNF TO 0.19JNF	GENERAL NOTES AND LEGEND
	MONROE/GILES COUNTY
12.01JNF	KEY PLAN
11.43JNF	EROSION & SEDIMENT CONTROL PLAN (MONROE COUNTY WV)
11.43AJNF	GENERAL DIRECTION FOR EROSION CONTROL AND SEEDING
12.02JNF TO 12.51JNF	EROSION & SEDIMENT CONTROL PLANS
12.52JNF TO 12.53JNF	POCAHONTAS ROAD (FR#972) CROSS SECTIONS
	MONTGOMERY COUNTY
13.01JNF	KEY PLAN
13.02JNF TO 13.06JNF	EROSION & SEDIMENT CONTROL PLANS
13.06AJNF	VMRC STREAM CROSSING (CRAIG CREEK)



WATERS OF THE U.S. PERMITS CERTIFICATION

I HEREBY CERTIFY THAT ALL WETLANDS PERMITS REQUIRED BY LAW WILL BE OBTAINED PRIOR TO COMMENCING WITH LAND DISTURBING ACTIVITIES.

SIGNATURE


OWNER/DEVELOPER

NAME

NAME

TITLE

NOTE: PERMITS MUST BE PRESENTED TO THE COUNTY INSPECTOR PRIOR TO LAND DISTURBANCE.



LOCATION MAP

MVP PIPELINE PROJECT

GILES COUNTY, VIRGINIA TO MONTGOMERY COUNTY, VIRGINIA



THREE DAYS BEFORE YOU DIG

CALL VA ONE CALL SYSTEM TOLL FREE 811 OR 1-800-552-7001


CONTRACTOR IS RESPONSIBLE TO IDENTIFY ALL UTILITIES. THE UTILITY LINES SHOWN ON THE PLAN ARE FOR INFORMATIONAL PURPOSES ONLY AND DO NOT REPRESENT SURVEYED LINE INFORMATION.

JEFFERSON NATIONAL FOREST — COVER SHE
IOUNTAIN VALLEY PIPELINE PROJECT — H600
GILES COUNTY THROUGH MONTGOMERY COUNTY, VIRGINI
MOUNTAIN VALLEY PIPELINE, LLC
555 SOUTHPOINTE BOULEVARD, SUITE 200



661 ANDERSEN DRIVE FOSTER PLAZA 7 PITTSBURGH, PA 15220

GENERAL DETAIL SET



DRAWN BY:

CHECKED BY:

APPROVED BY:


DATE: 10/26/2017

SCALE: AS SHOWN


REVISION

SHT. NO. 0.00JNF OF 13.06JNF


TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES000.dwg PLOTTED ON: 10/26/2017 7:48 AM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb



SAFETY FENCE TAKEN FROM VADEQ 1992 MANUAL June 3, 2022



STRAW BALE BARRIER TAKEN FROM VADEQ 1992 MANUAL



Ç. . ..


Plate 3.05-1

3.18

Plate 3.18-1

Source: Adapted from <u>Installation of Straw and Fabric Filter</u> <u>Barriers for Sediment Control</u>, Sherwood and Wyant


CONSTRUCTION OF SILT FENCE (WITH WIRE SUPPORT) TAKEN FROM VADEQ 1992 MANUAL




Source: Adapted from <u>Installation of Straw and Fabric Filter</u>
<u>Barriers for Sediment Control</u>, Sherwood and Wyant

Plate 3.05-2


CONSTRUCTION OF SILT FENCE (WITHOUT WIRE SUPPORT) TAKEN FROM VADEQ 1992 MANUAL



CONSTRUCTION OF A BRUSH BARRIER TAKEN FROM VADEQ 1992 MANUAL




Source: Va. DSWC Plate 3.11-1 Source: Va. DSWC TEMPORARY RIGHT-OF-WAY DIVERSION DEVELOPED FROM VADEQ 1992 MANUAL



PIPE OUTLET CONDITIONS

TAKEN FROM VADEQ 1992 MANUAL

May 10, 2023



DRAWN BY:

DATE: SCALE:

CHECKED BY:

APPROVED BY:


10/26/2017

AS SHOWN SHT. NO. 0.01JNF OF 13.06JNF

TETRA TECH


TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES001.dwg PLOTTED ON: 10/26/2017 7:48 AM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb

Appendix C-3-2




Source: Va. DSWC ROCK CHECK DAM DEVELOPED FROM VADEQ 1992 MANUAL NOTES: NO FORMAL DESIGN IS REQUIRED FOR A CHECK DAM, HOWEVER THE FOLLOWING CRITERIA SHOULD BE ADHERED TO WHEN SPECIFYING CHECK DAMS:

- THE DRAINAGE AREA OF THE DITCH OR SWALE BEING PROTECTED SHALL NOT EXCEED 2 ACRES WHEN VDOT #1 COARSE AGGREGATE IS USED ALONE AND SHALL NOT EXCEED 10 ACRES WHEN A COMBINATION OF CLASS I RIPRAP (ADDED FOR STABILITY) AND VDOT #1 COARSE AGGREGATE IS USED.
- THE MAXIMUM HEIGHT OF THE DAM SHALL BE 3.0 FEET.
- THE CENTER OF THE CHECK DAM MUST BE AT LEAST 6 INCHES LOWER THAN THE OUTER EDGES. FIELD EXPERIENCE HAS SHOWN THAT MANY DAMS ARE NOT CONSTRUCTED TO PROMOTE THIS "WEIR" EFFECT. STORMWATER FLOWS ARE OF THE STRUCTURE TO PERFORM ITS INTENDED FUNCTION.
- FOR ADDED STABILITY, THE BASE OF THE CHECK DAM CAN BE KEYED INTO THE SOIL APPROXIMATELY 6 INCHES.
- THE MAXIMUM SPACING BETWEEN THE DAMS SHOULD BE ELEVATION AS THE TOP OF THE DOWNSTREAM DAM.
- HAND OR MECHANICAL PLACEMENT WILL BE NECESSARY TO ACHIEVE COMPLETE COVERAGE OF THE DITCH OR SWALE AND TO INSURE THAT THE CENTER OF THE DAM IS LOWER THAN THE EDGES
- FILTER CLOTH MAY BE USED UNDER THE STONE TO PROVIDE A STABLE FOUNDATION AND TO FACILITATE THE REMOVAL OF THE STONE.



Source: 1983 Maryland Standards and Specifications for Soil Erosion and Sediment Control

NOTE: TIMBER MATS IN THE JEFFERSON NATIONAL FOREST WILL BE INSPECTED DAILY AND REPLACED/REPAIRED AS NECESSARY TEMPORARY BRIDGE CROSSING DEVELOPED FROM VADEQ 1992 MANUAL




Source: Va. DSWC

Plate 3.24-1


Plate 3.25-3


FLUME PIPE CROSSING DEVELOPED FROM VADEQ 1992 MANUAL



Source: Va. DSWC


STRAW BALE/SILT FENCE PIT DEVELOPED FROM VADEQ 1992 MANUAL






Source: Michigan Soil Erosion and Sedimentation Guide

FILL SLOPE TREATMENT & TRACKING TAKEN FROM VADEQ 1992 MANUAL



Source: Adapted from Ludlow Products Brochure


TYPICAL ORIENTATION OF TREATMENT SOIL STABILIZATION BLANKET DEVELOPED FROM VADEQ 1992 MANUAL




Source: VDOT Road and Bridge Standards

Plate 3.36-2

SOIL STABILIZATION BLANKET INSTALLATION CRITERIA DEVELOPED FROM VADEQ 1992 MANUAL



661 ANDERSEN DRIVE FOSTER PLAZA 7 PITTSBURGH, PA 15220




CHECKED BY: APPROVED BY: 10/26/2017 AS SHOWN SHT. NO. 0.02JNF OF 13.06JNF

TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES002.dwg PLOTTED ON: 10/26/2017 7:48 AM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb

Plate 3.26-3

Plate 3.29-4



Source: Product literature from Greenstreak, Inc.

Plate 3.36-3


Installation Requirements

<u>Site Preparation</u> - After site has been shaped and graded to approved design, prepare a friable seedbed relatively free from clods and rocks more than 1 inch in diameter, and any foreign material that will prevent contact of the soil stabilization mat with the soil surface. If necessary, redirect any runoff away from the ditch or slope during installation.

STAKES, STAPLES, & PINS FOR INSTALLATION

OF SOIL STABILIZATION MATTING


DEVELOPED FROM VADEQ 1992 MANUAL



Source: VDOT Road and Bridge Standards

Plate 3.36-4

TYPICAL TREATMENT
SOIL STABILIZATION MATTING INSTALLATION
DEVELOPED FROM VADEQ 1992 MANUAL



Source: VDOT Road and Bridge Standards

Plate 3.36-5

SOIL STABILIZATION MATTING SLOPE

NOTE:

FOR LANDS ON THE JEFFERSON NATIONAL FOREST, IF THE USE OF STABILIZATION NETTING IS REQUIRED/PERMITTED, WILDLIFE FRIENDLY GEOTEXTILES MUST BE USED. THESE PRODUCTS MUST EITHER NOT CONTAIN NETTING, OR NETTING MUST BE MADE OF 100% BIODEGRADABLE NON-PLASTIC MATERIALS SUCH AS JUTE, SISAL, OR COIR FIBER. PLASTIC NETTING (SUCH AS POLYPROPYLENE, NYLON, POLYETHYLENE, AND POLYESTER), EVEN IF ADVERTISED AS BIODEGRADABLE, IS NOT ACCEPTED ALTERNATIVE. ANY NETTING USED MUST ALSO HAVE A LOOSE-WEAVE DESIGN WITH MOVABLE JOINTS BETWEEN HORIZONTAL AND VERTICAL TWINES TO REDUCE THE CHANCE FOR WILDLIFE ENTANGLEMENT, INJURY, OR DEATH. (CA COASTAL COMMISSION, 2012)


GENERAL STAPLE PATTERN GUIDE AND RECOMMENDATIONS FOR TREATMENT - 2 (SOIL STABILIZATION MATTING) 250 225 C C 2 STAPLES PER SQ., YD. 1 STAPLE PER SQ. YD. 100 LOW MED. / HIGH FLOW FLOW CHANNEL CHANNEL AND SHORELINE NOTE: FOR OPTIMUM RESULTS, THESE RECOMMENDED STAPLE PATTERN GUIDES MUST BE FOLLOWED. SUGGESTED ANCHORING METHODS VARY ACCORDING TO THE MANUFACTURER. THIS CHART SHOWS HOW SLOPE LENGTHS AND 3 1/2 STAPLES PER SQ. YD. 1 1/2 STAPLES PER SQ. YD.


<u>GENERAL STAPLE PATTERN GUIDE</u>


& RECOMMENDATIONS FOR TREATMENT


DEVELOPED: FROM VADEQ 1992 MANUAL


TETRA TECH complex world | CLEAR SOLUTIONS™ 661 ANDERSEN DRIVE FOSTER PLAZA 7 PITTSBURGH, PA 15220 CHECKED BY: APPROVED BY: 10/26/2017 SCALE: AS SHOWN SHT. NO. 0.03JNF OF 13.06JNF Appendix C-3-4

















































DATE:


SCALE:


10/26/2017


AS SHOWN SHT. NO. 0.07JNF OF 13.06JNF


TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES007.dwg PLOTTED ON: 10/26/2017 7:49 AM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb


Appendix C-3-6 May 10, 2023























TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES005.dwg PLOTTED ON: 10/26/2017 12:53 PM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb









Scientific Name	Common Name	Growth Habit	pH Preference
Up	land Areas - Non-native Species for Eros	sion Control	
Lolium perenne subsp. multiflorum	Italian ryegrass; Annual ryegrass	Graminoid	5.0 - 7.9
Urochloa ramosa (Panicum ramosu	m) Browntop millett	Graminoid	5.5 – 6.9
Secale cereale	Cereal rye	Graminoid	5.2 - 8.0
Setaria italica	Foxtail millet	Graminoid	5.3 - 6.9
	Upland Areas - Native Species		
Chasmanthium laxuma	Slender woodoats	Graminoid	4.5 – 7.0
Eragrostis spectabilisa	Purple lovegrass	Graminoid	4.0 - 7.5
Panicum virgatum	Switchgrass	Graminoid	4.5 - 8.0
Sorghastrum nutans	Indiangrass	Graminoid	5.0 - 7.8
Tridens flavus ^a	Purpletop	Graminoid	4.5 - 6.5
Apocynum cannabinuma	Indian hemp	Forb	4.5 – 7.0
Chamaecrista fasciculata	Partridge pea	Forb	5.5 – 7.5
Desmodium canadense	Showy ticktrefoil	Forb	wide tolerance
Desmodium paniculatum	Panicledleaf ticktrefoil	Forb	6.0 - 7.0
Elymus virginicus ^b	Virginia wildrye	Graminoid	5.0 - 7.4
Geum canadense ^a	White avens	Forb	4.5 – 7.5
Heliopsis helianthoides	Oxeye sunflower; Smooth oxeye	Forb	unknown
Monarda fistulosab	Wild bergamot	Forb	6.0 - 8.0
Pycnanthemum spp.b	Mountain mint	Forb	unknown
Rubus allegheniensis ^a	Common blackberry; Allegheny blackberry	Forb/ Subshrub	4.6 – 7.5
Rudbeckia hirta	Blackeyed Susan	Forb	6.0 - 7.0
Solidago canadensisª	Canada goldenrod	Forb	4.8 – 7.5
Tradescantia virginiana ^a	Virginia spiderwort	Forb	4.0 - 8.0
AWN DATE ECKED DATE P'D DATE 08/11/17	Mountain	ENVIRONMENT US FOREST	
ECKED DATE	Mountain Valley		SERVICE EST) LANDS


Riparian Seed Mixes within Scientific Name	Common Name	Habit	pH Preference
Ocientino Hame	Non-native Species for Erosion Control	Паыс	pri rieleielle
Lolium perenne subsp. multiflorum	Italian ryegrass; Annual ryegrass	Graminoid	5.0 – 7.9
Urochloa ramosa (Panicum ramosum)	Browntop millett	Graminoid	5.5 - 6.9
Secale cereale	Cereal rye	Graminoid	5.2 - 8.0
Setaria italica	Foxtail millet	Graminoid	5.3 - 6.9
	Native Species		
Agrostis perennans	Autumn bentgrass; upland bentgrass	Graminoid	5.5 - 7.5
Elymus virginicus	Virginia Wildrye	Graminoid	5.0 - 7.4
Sorghastrum nutans	Indiangrass	Graminoid	5.0 - 7.8
Asclepias incarnata	Swamp milkweed	Forb	5.0 - 8.0
Chamaecrista fasciculata	Partridge pea	Forb	5.5 – 7.5
Eutrochium fistulosum (Eupatorium fistulosum)	Joe pye weed	Forb	4.5 – 7.0
Eupatorium maculatum	Spotted joe pye weed	Forb	5.5 – 7.0
Eupatorium perfoliatum	Boneset	Forb	unknown
Helenium autumnale	Common sneezeweed	Forb	4.0 – 7.5
Senna hebecarpa	Wild senna; American senna	Forb	unknown
Senna hebecarpa Senna marilandica Vernonia noveboracensis	Wild senna; American senna Maryland senna New York ironweed	Forb Forb / Subshrub Forb	4.0 – 7.0 4.5 -8.0
Senna marilandica	Maryland senna	Forb / Subshrub	4.0 - 7.0











TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES006.dwg PLOTTED ON: 10/26/2017 12:54 PM PLOTTED BY: Rickabough, Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb




























TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES008.dwg PLOTTED ON: 10/26/2017 7:49 AM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb






















DRAWN BY:


CHECKED BY:


APPROVED BY:


DATE: SCALE: 10/26/2017

CALE: AS SHOWN REVISION
SHT. NO. 0.09JNF OF 13.06JNF

TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES009.dwg PLOTTED ON: 10/26/2017 7:49 AM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb














DRAWN BY: KAL


CHECKED BY: HT


APPROVED BY: RE


DATE: 10/26/2017


CALE: AS SHOWN REVISION
SHT. NO. 0.10JNF OF 13.06JNF


TETRA TECH CAD FILE PATH: X:\CADD_Pithsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES010.dwa PLOTTED ON: 4/16/2021 1:31 PM PLOTTED BY: Zeigler, Justin PLOT FILE: ENVIRONMENTAL_COLOR.ctb
























APPROVED BY:


10/26/2017


AS SHOWN SHT. NO. 0.11JNF OF 13.06JNF


DATE:


SCALE:



















































TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES013.dwg PLOTTED ON: 10/26/2017 7:50 AM PLOTTED BY: Rickabough. Greg PLOT FILE: ENVIRONMENTAL_COLOR.ctb







DAVID J. WALLNER 5

10/26/2017

AS SHOWN SHT. NO. 0.14JNF OF 13.06JNF

DRAWN BY: CHECKED BY: APPROVED BY:

DATE:

SCALE:

GENERAL CONSTRUCTION SEQUENCE

THE FOLLOWING IS A GENERAL SEQUENCE FOR EARTHMOVING ACTIVITIES ASSOCIATED WITH CONSTRUCTION OF THE PIPELINE:

- 1. INSTALL TEMPORARY EROSION AND SEDIMENT CONTROLS PRIOR TO EARTH DISTURBANCE. REFER TO BEST MANAGEMENT PRACTICES (BMP) INSTALLATION AND REMOVAL NOTES. APPROPRIATE BMPS SHOULD BE PLACED AROUND SENSITIVE AREAS PRIOR TO EARTH DISTURBANCE. STONE CONSTRUCTION ENTRANCES (SCE) ARE TO BE PROVIDED AT ALL LOCATIONS WHERE ACCESS ROADS AND PIPELINES WILL BE ACCESSING OR CROSSING A PUBLIC ROADWAY.
- 2. INSTALL TEMPORARY E&S CONTROLS FOR STREAM CROSSINGS AT LOCATIONS SHOWN ON THE E&S PLAN SHEETS. NO EARTH DISTURBANCE ACTIVITIES WITHIN 50 FEET OF STREAM CHANNELS WILL BE PERFORMED UNTIL MATERIALS NEEDED TO COMPLETE THE CROSSING ARE AT THE NEAREST AVAILABLE LOCATION.
- 3. GENERAL CLEARING AND GRUBBING OF THE TREES AND BRUSH ALONG THE RIGHT—OF—WAY (ROW) FOR PIPELINE TRENCHING MAY COMMENCE TO THE WIDTH SPECIFIED IN THE ROW AGREEMENTS OR CONSTRUCTION ALIGNMENT SHEETS, WHICHEVER IS LESS. SMALLER DEBRIS, SUCH AS SHRUBS OR LIMBS, ARE TO BE CHIPPED AND UTILIZED ON—SITE AS PART OF THE SOIL STABILIZATION. WHERE CHIPPED MATERIAL IS USED AS MULCH, SPREAD AT A RATE NOT TO EXCEED 1 TON/ACRE. UNLESS OTHERWISE DIRECTED BY THE LANDOWNER, LOGS WILL EITHER BE HAULED OFF—SITE OR GIVEN TO THE LANDOWNER UPON THEIR REQUEST; STUMPS AND/OR LOGS WILL BE GROUND, CHIPPED, WINDROWED, OR HAULED OFF—SITE.
- 4. INSTALL TEMPORARY RIGHT-OF-WAY DIVERSIONS/WATERBARS IMMEDIATELY AFTER INITIAL DISTURBANCE OF THE SOIL IN ACCORDANCE WITH THE WATERBAR SPACING AND SIZING REQUIREMENTS SHOWN ON THE PLAN AND DETAIL SHEETS (SEE DETAILS VADEQ STD & SPEC 3.11 AND MVP-17). RIGHT-OF-WAY DIVERSIONS/WATERBARS WILL BE CONSTRUCTED OF SOIL, AND USED TO REDUCE RUNOFF VELOCITY AND DIVERT WATER OFF THE PIPELINE ROW. WATERBARS WILL BE INSTALLED WITH SUMP FILTERS (DETAIL MVP-ES42) AT THE DISCHARGE END.
- 5. EXCAVATE PIPELINE TRENCH AND BEGIN GRADING OF PROPOSED METER AND RECTIFIER ANODE BED SITES. THE PROPOSED CONSTRUCTION ROW AND EXTRA WORKSPACES ARE TO BE USED AS A WORK AREA FOR TRENCH EXCAVATION, EQUIPMENT MOVEMENT AND THE TEMPORARY STORAGE OF SOIL STOCKPILES, AS NEEDED. EQUIPMENT, SOIL STOCKPILES, AND OTHER MATERIALS ARE TO REMAIN UPSLOPE OF BMPS DURING CONSTRUCTION ACTIVITIES. REFER TO BMP INSTALLATION AND REMOVAL SEQUENCE FOR THE BMPS TO BE USED FOR PROTECTION DURING TRENCH EXCAVATION AND AROUND TEMPORARY SOIL STOCKPILES. SEGREGATION OF TOPSOIL AND SUBSOIL WILL BE PERFORMED WHERE TRENCH EXCAVATION TAKES PLACE IN AN AGRICULTURAL, WETLAND, OR RESIDENTIAL AREA.
- 6. PIPELINE SECTIONS WILL BE TRANSPORTED TO THE WORK AREA AND STRUNG ALONG THE WORKING SIDE OF THE ROW PARALLEL TO THE TRENCH LINE. WELDING CAN OCCUR IN OR OUT OF THE TRENCH. THE PIPELINE WILL BE BENT TO CONFORM TO THE TRENCH CONTOUR, ALIGNED WELDED AND PLACED ON TEMPORARY SUPPORTS ALONGSIDE THE TRENCH. WELDS WILL BE VISUALLY AND RADIO—GRAPHICALLY INSPECTED AND REPAIRED AS NECESSARY. THE PIPE SECTION WILL BE LOWERED INTO THE TRENCH AND PLACED ON PADDING PER MVP CONSTRUCTION STANDARDS. ANY WETNESS ENCOUNTERED DURING CONSTRUCTION WORK WILL BE DEWATERED BY USING PUMPS, HOSES, AND PUMPED BAGS (DETAIL MVP—ES2), AND WILL BE DISCHARGED TO A WELL VEGETATED, UPLAND AREA.
- 7. STREAM PIPELINE CROSSING CONSTRUCTION METHODS WILL BE INSTALLED AT LOCATIONS SHOWN ON THE E&S PLAN SHEETS AND AS SPECIFIED ON DETAIL SHEET. STREAM BANK STABILIZATION WILL BE INSTALLED IMMEDIATELY FOLLOWING COMPLETION OF PIPELINE INSTALLATION AS SHOWN ON THE DETAIL SHEET.
- 8. INSTALL TRENCH BREAKERS AT LOCATIONS SHOWN ON THE DRAWINGS OR AS DIRECTED BY MVP AND AS SPECIFIED ON THE DETAIL SHEET (DETAIL MVP-20).
- 9. THE TRENCH WILL SUBSEQUENTLY BE BACKFILLED WITH SUITABLE EXCAVATED MATERIAL. THE BACKFILL MATERIAL WILL BE SLIGHTLY CROWNED IN UPLAND AREAS TO ALLOW FOR SETTLEMENT THAT MAY OCCUR. CROWNING THE SOIL SLIGHTLY OVER THE PIPELINE WILL HELP PREVENT FUTURE STORM WATER—RELATED PROBLEMS FROM SETTLING OF THE BACKFILLED AREA. NO CROWNING OF SOILS WILL TAKE PLACE IN WETLANDS, STREAMS, OR FLOOD PLAINS. IN AREAS WHERE TOPSOIL HAS BEEN SEGREGATED, THE SUBSOIL WILL BE REPLACED FIRST, AND THEN THE TOPSOIL WILL BE SPREAD OVER THE AREA FROM WHICH IT WAS REMOVED. DISTURBED AREAS WILL BE RESTORED TO THEIR APPROXIMATE ORIGINAL TOPOGRAPHIC CONTOURS.
- 10. STABILIZE EXPOSED AND UNWORKED SOILS BY APPLICATION OF EFFECTIVE BMPS THAT PROTECT THE SOIL FROM THE EROSIVE FORCES OF RAINDROPS, FLOWING WATER, AND WIND. PERMANENT OR TEMPORARY SOIL STABILIZATION SHALL BE APPLIED TO DENUDED AREAS WITHIN SEVEN DAYS AFTER FINAL GRADE IS REACHED ON ANY PORTION OF THE SITE. WHERE A DENUDED AREA WILL REMAIN IDLE FOR MORE THAN 14 CALENDAR DAYS, TEMPORARY SEEDING (VA STD & SPEC 3.31, TABLE 3.31—B) WILL BE APPLIED TO THE ROUGH GRADED AREA. PERMANENT STABILIZATION SHALL BE APPLIED TO AREAS THAT ARE TO BE LEFT DORMANT FOR MORE THAN ONE
- 11. IN THE UNLIKELY EVENT THAT THERE ARE EXCESS EXCAVATED MATERIALS REMAINING AFTER THE TRENCH HAS BEEN BACKFILLED, THE MATERIAL IS TO BE DISPOSED OF WITHIN THE EXISTING ROW IN AN UPLAND AREA OUTSIDE OF THE 100—YEAR FLOOD PLAIN. MATERIAL WILL BE SPREAD IN A THIN LAYER AND TIED INTO EXISTING CONTOURS TO CREATE POSITIVE DRAINAGE FOR STORMWATER RUNOFF.
- 12. CONSTRUCT PERMANENT RIGHT-OF-WAY DIVERSION/WATERBARS AFTER COMPLETION OF GRADING IN ACCORDANCE WITH THE WATERBAR SPACING AND SIZING REQUIREMENTS SHOWN ON PLAN AND DETAIL SHEETS (DETAIL MVP-17).
- 13. REVEGETATE DISTURBED AREA PER TABLES ON THIS SHEET OR PER LANDOWNER REQUEST. FOR 3:1 OR STEEPER SLOPES THE DISTURBED AREA WILL HAVE EROSION CONTROL FABRIC (BLANKETING, HYDROSEEDING, FLEXTERRA, OR APPROVED EQUAL) INSTALLED AS SHOWN ON DETAIL SHEET (DETAILS VA STD & SPEC 3.36, MVP—ES40 AND MVP ES—40.1).
- 14. RE-ESTABLISH APPROPRIATE DRAINAGE IN EXISTING ROAD CHANNELS PRIOR TO SEEDING AND MULCHING.
- 15. CONDUCTING INSPECTIONS OF TEMPORARY ESC CONTROLS AND SWM BMPS ON AT LEAST THE FOLLOWING FREQUENCIES:
- A. IN NON-TMDL WATERSHEDS
 AT LEAST ONCE EVERY FIVE BUSINESS DAYS. OR
- AT LEAST ONCE EVERY 10 BUSINESS DAYS AND NO LATER THAN 48 HOURS FOLLOWING A MEASURABLE STORM EVENT (OR ON THE
- NEXT BUSINESS DAY IF THE STORM EVENT OCCURS WHEN THERE ARE MORE THAN 48 HOURS BETWEEN BUSINESS DAYS.
- B. IN TMDL WATERSHEDS:AT LEAST ONCE EVERY FOUR BUSINESS DAYS. OR
- AT LEAST ONCE EVERY 10 BUSINESS DAYS AND NO LATER THAN 48 HOURS FOLLOWING A MEASURABLE STORM EVENT (OR ON THE NEXT BUSINESS DAY IF THE STORM EVENT OCCURS WHEN THERE ARE MORE THAN 48 HOURS BETWEEN BUSINESS DAYS.
- TEMPORARY BMP'S WILL BE REMOVED UPON ACHIEVING VEGETATIVE STABILIZATION, WHICH IS DEFINED AS "A GROUND COVER IS ACHIEVED THAT IS UNIFORM, MATURE ENOUGH TO SURVIVE AND WILL INHIBIT EROSION". DISTURBED AREAS NOT ATTAINING AN ACCEPTABLE VEGETATIVE COVER SHALL BE RESEEDED AS NEEDED UNTIL THE ENDPOINT IS ACHIEVED.
- 16. ALL POLLUTANTS, INCLUDING WASTE MATERIALS AND DEMOLITION DEBRIS THAT OCCUR ON SITE DURING CONSTRUCTION SHALL BE HANDLED AND LEGALLY DISPOSED OF IN A MANNER THAT DOES NOT CAUSE CONTAMINATION OF SURFACE WATERS. WOODY DEBRIS MAY BE CHOPPED AND SPREAD ON—SITE.

FOR STREAM CROSSINGS WHERE DRY CROSSING TECHNIQUES PROPOSED, REFER TO THE FOLLOWING STEPS:

- INSTALL TEMPORARY EQUIPMENT BRIDGE, BYPASS HOSE, FLUME, PUMP, OR COFFERDAM AS DESCRIBED IN STREAM CROSSING DETAILS AROUND THE WORK AREA.
- 2. DEWATER WORK AREA UTILIZING PUMP WATER FILTER BAGS. WHERE POSSIBLE, EXCAVATION WILL BE FROM THE TOP OF THE STREAM BANK.
- 3. INSTALL TRENCH PLUGS, PIPE, AND BACKFILL.
- 4. STABILIZE CHANNEL EXCAVATION AND STREAM BANKS PRIOR TO REDIRECTING STREAM FLOW.
- 5. REMOVE BYPASS HOSE, FLUME, PUMP, AND TEMPORARY DAM AS NEEDED.

FOR STREAM CROSSINGS WHERE CONVENTIONAL BORE TECHNIQUES PROPOSED, REFER TO THE FOLLOWING STEPS:

- 1. EXCAVATE LAUNCHING AND RECEIVING PITS LOCATED IN WORKSPACE ON EACH SIDE OF THE FEATURE BEING CROSSED.
- 2. STABILIZE AND/OR PROVIDE APPROPRIATE E&S CONTROLS AROUND THE RESULTING SPOIL PILES IN ACCORDANCE WITH THE REQUIREMENTS APPLICABLE TO SOIL STOCKPILES.
- 3. LOWER BORING MACHINE INTO LAUNCHING PIT, AND BORE HORIZONTAL HOLE TO A DIAMETER EQUAL TO THE DIAMETER OF THE PIPE (OR CASING, IF REQUIRED) AT THE DEPTH OF THE PIPELINE INSTALLATION.
- 4. PUSH THE PIPELINE SECTION AND/OR CASING THROUGH THE BORE FROM THE LAUNCHING PIT TO THE RECEIVING PIT. IF ADDITIONAL PIPELINE SECTIONS ARE REQUIRED TO SPAN THE LENGTH OF THE BORE, THEY WILL BE WELDED TO THE FIRST SECTION OF THE PIPELINE IN THE LAUNCHING PIT BEFORE BEING PUSHED THROUGH THE BORE.

- 5. DEWATER LAUNCHING AND RECEIVING PITS UTILIZING PUMP WATER FILTER BAGS AS NEEDED DURING BORE OPERATIONS.
- 6. BACKFILL AND STABILIZE LAUNCHING AND RECEIVING PITS UPON COMPLETION OF THE BORE.

IF WORKING WITHIN A WETLAND AREA, FOLLOW THE GENERALIZED CONSTRUCTION SEQUENCE BELOW:

- 1 INSTALL EITHER SUPER SILT FENCE, ORANGE CONSTRUCTION FENCE, OR COMPOST FILTER SOCKS ALONG THE PERIMETERS OF THE SITE AS SHOWN ON THE CONSTRUCTION DRAWINGS.
- 2. MATS, PADS, OR SIMILAR DEVICES WILL BE USED DURING THE CROSSINGS OF WETLANDS. ORIGINAL GRADES THROUGH WETLANDS MUST BE RESTORED AFTER TRENCHING AND BACKFILLING. ANY EXCESS FILL MATERIALS MUST BE REMOVED FROM THE WETLAND AND NOT SPREAD WITHIN WETLANDS.
- 3. SOIL EXCAVATED FROM WETLAND AREAS WILL BE CAREFULLY REMOVED WITH THE ROOTS INTACT. THIS SOIL SHOULD BE PLACED IN A SEPARATE STOCKPILE TO BE REUSED DURING THE WETLAND SURFACE RESTITUTION.
- 4. DEWATER WORK AREA UTILIZING PUMPED WATER FILTER BAGS.
- 5. INSTALL PIPE
- 6. INSTALL TRENCH PLUGS IN WETLAND AREAS TO PREVENT THE TRENCH FROM DRAINING THE WETLAND OR CHANGING ITS HYDROLOGY.
- 7. BACKFILL PIPE TRENCH. BACKFILL THE TOP 12-INCHES OF THE EXCAVATED TRENCH WITH THE STOCKPILED WETLAND SOIL TO MATCH ORIGINAL SURFACE GRADES.
- 8. COMPACT BACKFILL AND GRADE THE SURFACE OF THE TRENCH AREA TO ALLOW FOR POSITIVE DRAINAGE TO SOIL E&SCS AND TO PREPARE DISTURBED AREAS FOR PERMANENT TRENCH RESTORATION.
- 9. MAINTAIN ALL E&SCS DEVICES UNTIL SITE WORK IS COMPLETE AND A GROUND COVER IS ACHIEVED THAT IS UNIFORM AND MATURE ENOUGH TO SURVIVE AND INHABIT EROSION.
- 10. REMOVE ALL SOIL AND E&SC MEASURES UPON ESTABLISHMENT OF A GROUND COVER THAT IS UNIFORM AND MATURE ENOUGH TO SURVIVE AND INHIBIT EROSION. RE—GRADE AND REVEGETATE AREAS DISTURBED DURING THE REMOVAL OF THE SOIL E&SCS.

BMP MAINTENANCE


- TEMPORARY AND PERMANENT EROSION AND SEDIMENT CONTROL BMPS SHALL BE MAINTAINED AND REPAIRED AS NEEDED TO ASSURE CONTINUED PERFORMANCE OF THEIR INTENDED FUNCTION. MAINTENANCE AND REPAIR SHALL BE CONDUCTED IN ACCORDANCE WITH THE APPROVED STANDARDS AND SPECIFICATIONS.
- IN NON-AGRICULTURAL AREAS THE VISUAL SURVEY SHALL BE COMPARED TO THE DENSITY AND COVER OF ADJACENT UNDISTURBED LANDS. IN AGRICULTURAL AREAS, THE VISUAL SURVEY SHALL BE COMPARED TO THE ADJACENT UNDISTURBED PORTIONS OF THE SAME FIELD, UNLESS THE EASEMENT AGREEMENT SPECIFIES OTHERWISE.
- WETLANDS ALONG THE PROPOSED PIPELINE ARE EXPECTED TO EXHIBIT VARYING DEGREES OF SATURATION AND WATER ELEVATION, REQUIRING A VARIETY OF PLANT SPECIES TO BE RE-ESTABLISHED. IN UNSATURATED WETLANDS, MOST VEGETATION WILL BE REPLACED BY SEEDING. SATURATED WETLANDS WILL TYPICALLY BE ALLOWED TO RE-VEGETATE NATURALLY. WETLAND REVEGETATION WILL BE CONSIDERED SUCCESSFUL WHEN THE COVER OF HERBACEOUS AND/OR WOODY SPECIES IS AT LEAST 80 PERCENT OF THE TYPE, DENSITY, AND DISTRIBUTION OF THE VEGETATION IN ADJACENT WETLAND AREAS THAT WERE NOT DISTURBED BY CONSTRUCTION. REVEGETATION EFFORTS WILL CONTINUE UNTIL WETLAND REVEGETATION IS SUCCESSFUL.
- CONDUCTING INSPECTIONS OF TEMPORARY ESC CONTROLS AND SWM BMPS ON AT LEAST THE FOLLOWING FREQUENCIES:
- FREQUENCIES:

 A. IN NON-TMDL WATERSHEDS
- AT LEAST ONCE EVERY FIVE BUSINESS DAYS, OR
- AT LEAST ONCE EVERY 10 BUSINESS DAYS AND NO LATER THAN 48 HOURS FOLLOWING A MEASURABLE STORM EVENT (OR ON THE NEXT BUSINESS DAY IF THE STORM EVENT OCCURS WHEN THERE ARE MORE THAN 48 HOURS BETWEEN BUSINESS DAYS.
- B. IN TMDL WATERSHEDS:AT LEAST ONCE EVERY FOUR BUSINESS DAYS, OR
- AT LEAST ONCE EVERY 10 BUSINESS DAYS AND NO LATER THAN 48 HOURS FOLLOWING A MEASURABLE STORM EVENT (OR ON THE NEXT BUSINESS DAY IF THE STORM EVENT OCCURS WHEN THERE ARE MORE THAN 48 HOURS BETWEEN BUSINESS DAYS.

TEMPORARY BMPS WILL BE REMOVED UPON ACHIEVING VEGETATIVE STABILIZATION, WHICH IS DEFINED AS "A GROUND COVER IS ACHIEVED THAT IS UNIFORM, MATURE ENOUGH TO SURVIVE AND WILL INHIBIT EROSION".


DISTURBED AREAS NOT ATTAINING AN ACCEPTABLE VEGETATIVE COVER SHALL BE RESEEDED AS NEEDED UNTIL THE ENDPOINT IS ACHIEVED.

• TEMPORARY EROSION AND SEDIMENT CONTROL BMPS SHOULD BE REMOVED WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION IS ACHIEVED OR AFTER THE TEMPORARY BMPS ARE NO LONGER NEEDED. TRAPPED SEDIMENT SHALL BE REMOVED OR STABILIZED ON SITE. DISTURBED SOIL RESULTING FROM REMOVAL OF BMPS OR VEGETATION SHALL BE PERMANENTLY STABILIZED.



661 ANDERSEN DRIVE FOSTER PLAZA 7 PITTSBURGH, PA 15220

GENERAL DETAIL SET



DRAWN BY:

CHECKED BY:

APPROVED BY:

DATE:

10/26/2017

SCALE:

AS SHOWN

REVISION

SHT. NO. 0.15JNF OF 13.06JNF

TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES015.dwg PLOTTED ON: 4/16/2021 1:53 PM PLOTTED BY: Zeigler, Justin PLOT FILE: ENVIRONMENTAL_COLOR.ctb

BEST MANAGEMENT PRACTICES (BMP) INSTALLATION & REMOVAL NOTES

TEMPORARY AND PERMANENT BMPS WILL BE USED DURING CONSTRUCTION ACTIVITIES TO AVOID AND/OR MINIMIZE ADVERSE ENVIRONMENTAL EFFECTS OF CONSTRUCTION ACTIVITIES.

THE FOLLOWING ARE GENERAL BMP INSTALLATION NOTES FOR PIPELINE CONSTRUCTION ACTIVITIES.

- A STONE CONSTRUCTION ENTRANCE, SHOWN ON DETAIL SHEET, SHALL BE PROVIDED AT ALL LOCATIONS WHERE CONSTRUCTION TRAFFIC WILL BE ACCESSING A PAVED ROAD DIRECTLY FROM A DISTURBED AREA.
- TEMPORARY SEDIMENT BARRIERS, INCLUDING APPROPRIATELY SIZED SILT FENCE OR COMPOST FILTER SOCK WILL BE PLACED AROUND SOIL STOCKPILES, AS NEEDED.
- APPROPRIATELY SIZED COMPOST FILTER SOCK WILL BE PLACED AROUND WETLANDS AND WATERBODIES IN AND ADJACENT TO THE WORK AREA PRIOR TO ANY TRENCHING ACTIVITIES.
- STOCKPILE SLOPES WILL BE 2:1 OR FLATTER, AND STOCKPILES WILL NOT EXCEED 35 FEET IN HEIGHT.
- TEMPORARY STREAM CROSSINGS SHALL BE INSTALLED AS INDICATED ON THE E&S PLAN SHEETS AND AS PER
- EXCAVATED TRENCH SPOIL MATERIAL WILL BE USED FOR TEMPORARY RIGHT OF WAY DIVERSIONS AS SHOWN IN THE DETAIL AT THE LOCATIONS INDICATED ON THE PLAN SHEETS.
- WATERBARS WILL BE INSTALLED IMMEDIATELY AFTER INITIAL DISTURBANCE OF THE SOIL IN ACCORDANCE WITH THE SPACING AND SIZING REQUIREMENTS SHOWN ON PLAN AND DETAIL SHEET. WATERBARS WILL BE CONSTRUCTED OF SOIL TO REDUCE RUNOFF VELOCITY AND DIVERT WATER OFF THE PIPELINE ROW.
- TRENCH DEWATERING, IF NEEDED, WILL BE CONDUCTED USING A PUMP AND HOSE. WATER WILL BE RELEASED INTO A FILTER BAG THAT WILL BE LOCATED IN A WELL-VEGETATED UPLAND AREA.
- TRENCH BREAKERS WILL BE INSTALLED ON SLOPES ADJACENT TO STREAMS, WETLANDS, AND ROAD CROSSINGS TO PREVENT SUBSURFACE EROSION. TRENCH BREAKERS WILL BE INSTALLED AS SHOWN ON THE DETAILS.
- THE WORK AREA WILL BE BACKFILLED FOLLOWING PIPELINE INSTALLATION OR OTHER EXCAVATION WORK. IN AREAS WHERE TOPSOIL HAS BEEN SEGREGATED, THE SUBSOIL WILL BE REPLACED FIRST, AND THEN THE TOPSOIL WILL BE SPREAD OVER THE AREA FROM WHICH IT WAS REMOVED. DISTURBED AREAS WILL BE RESTORED TO THEIR ORIGINAL TOPOGRAPHIC CONTOURS.
- PERMANENT WATERBARS, WILL BE CONSTRUCTED WITH A TWO PERCENT (TYPICAL) OUTSLOPE TO DIVERT SURFACE FLOW TO A WELL VEGETATED STABLE AREA.
- IMMEDIATELY FOLLOWING BACKFILLING ALL DISTURBED AREAS WILL BE GRADED IN PREPARATION FOR SEEDING AND MULCHING. THE CONSTRUCTION SITE SHOULD BE STABILIZED AS SOON AS POSSIBLE AFTER COMPLETION. ESTABLISHMENT OF FINAL COVER MUST BE INITIATED NO LATER THAN 7 DAYS AFTER REACHING FINAL GRADE. REFER TO TABLES ON THIS SHEET FOR TEMPORARY AND PERMANENT SEEDING SPECIFICATIONS.
- FOR 3:1 OR STEEPER SLOPES THE DISTURBED AREA WILL HAVE EROSION CONTROL BLANKETING INSTALLED AS INDICATED ON DETAIL SHEET.
- TEMPORARY SEDIMENT BARRIERS WILL BE MAINTAINED UNTIL VEGETATION HAS BECOME ESTABLISHED WITH A GROUND COVER THAT IS UNIFORM, MATURE ENOUGH TO SURVIVE AND WILL INHIBIT EROSION. ONCE THIS COVERAGE HAS BEEN OBTAINED, APPROPRIATE CONTROLS WILL BE REMOVED FROM THE WORK AREA. AREAS DISTURBED DURING THE REMOVAL OF THE EROSION CONTROLS WILL BE STABILIZED IMMEDIATELY.
- ALL WASTE MATERIAL WILL BE TRANSPORTED OFFSITE FOR RECYCLING AND/OR DISPOSAL AT A FACILITY APPROVED TO RECEIVE THE MATERIAL..
- IN NON-AGRICULTURAL AREAS THE VISUAL SURVEY SHALL BE COMPARED TO THE DENSITY AND COVER OF ADJACENT UNDISTURBED LANDS. IN AGRICULTURAL AREAS, THE VISUAL SURVEY SHALL BE COMPARED TO THE ADJACENT UNDISTURBED PORTIONS OF THE SAME FIELD, UNLESS THE EASEMENT AGREEMENT SPECIFIES OTHERWISE.
- WETLANDS ALONG THE PROPOSED PIPELINE ARE EXPECTED TO EXHIBIT VARYING DEGREES OF SATURATION AND WATER ELEVATION, REQUIRING A VARIETY OF PLANT SPECIES TO BE RE-ESTABLISHED. IN UNSATURATED WETLANDS, MOST VEGETATION WILL BE REPLACED BY SEEDING. SATURATED WETLANDS WILL TYPICALLY BE ALLOWED TO RE-VEGETATE NATURALLY. WETLAND REVEGETATION WILL BE CONSIDERED SUCCESSFUL WHEN THE COVER OF HERBACEOUS AND/OR WOODY SPECIES IS AT LEAST 80 PERCENT OF THE TYPE, DENSITY, AND DISTRIBUTION OF THE VEGETATION IN ADJACENT WETLAND AREAS THAT WERE NOT DISTURBED BY CONSTRUCTION. REVEGETATION EFFORTS WILL CONTINUE UNTIL WETLAND REVEGETATION IS SUCCESSFUL.

STREAM CROSSING PROCEDURES

GENERAL:

PROCEDURES THAT WILL BE FOLLOWED AT STREAM CROSSING LOCATIONS INCLUDE THE FOLLOWING:

- MINIMIZE CLEARING AND GRUBBING OF VEGETATION UP TO STREAMS, AS POSSIBLE, UNTIL THE TIME OF THE PIPELINE INSTALLATION:
- ONLY THAT AREA WHICH IS REQUIRED FOR PIPELINE INSTALLATION SHALL BE DISTURBED WITHIN THE PROPOSED LIMIT OF DISTURBANCE OR RIGHT-OF-WAY AT STREAM CROSSINGS; LOCATING STAGING AREAS 50 FEET AWAY FROM THE STREAM, WHERE POSSIBLE;
- STORING CHEMICALS, STORING EQUIPMENT, WASHING EQUIPMENT, OR REFUELING EQUIPMENT MUST BE DONE IN AREAS THAT ARE GREATER THAN 100 FEET AWAY FROM THE STREAM;
- SPOIL PILE PLACEMENT AND BMPS WILL BE MONITORED AT ALL TIMES DURING STREAM CROSSING PROCEDURES; ONCE WORK WITHIN A STREAM AREA IS STARTED, IT WILL BE CONDUCTED CONTINUOUSLY TO COMPLETION; EMPHASIS WILL BE PLACED ON MINIMIZING TIME OF DISTURBANCE;
- SPOILS FROM STREAM CROSSINGS MUST BE PLACED AT LEAST 10 FEET FROM THE WATER'S EDGE; AND
- CONSTRUCTION EQUIPMENT WILL NOT BE ALLOWED IN THE STREAM CHANNEL WHEN EXCAVATION CAN BE DONE FROM EITHER SIDE OR A TEMPORARY CROSSING WHILE WORKING AT THE STREAM CROSSING.

THE FOLLOWING SECTIONS DESCRIBE STREAM CROSSING TECHNIQUES THAT MAY BE USED DURING PIPELINE RELOCATION/INSTALLATION ACTIVITIES. REFER TO THE DETAIL SHEETS AND APPROVED STANDARDS AND SPECIFICATIONS FOR ADDITIONAL INFORMATION.

DRY CROSSING TECHNIQUES:

THESE TECHNIQUES WILL BE USED TO PERFORM PIPELINE WORK IN A RELATIVELY DRY WORKING CONDITION OR AROUND THE OPEN EXCAVATION. THESE TECHNIQUES INCLUDE PUMP AROUND AND FLUME PIPE CROSSING METHODS. THE LIMITING FACTORS FOR THESE TECHNIQUES ARE USUALLY STREAM SIZE, FLOW, AND WATER DEPTH.

DIRECTIONAL BORING IS ALSO A TECHNIQUE THAT CAN BE UTILIZED AS IT WILL LESSEN THE IMPACTS ON THE WATERBODIES.

E&S CONTROL MEASURES WILL BE INSTALLED PRIOR TO ANY EARTH DISTURBANCE AND ADDRESSED IF NECESSARY IMMEDIATELY AFTER DISTURBANCE OF THE WATERBODY.

FLUME PIPE METHOD: PLEASE SEE DETAIL SHEETS AND SWPPP FOR MORE INFORMATION ON THE FLUME PIPE METHOD. THIS PROCEDURE INVOLVES CONSTRUCTING TWO BULKHEADS, EITHER SANDBAGS OR PLASTIC DAMS, TO DIRECT THE STREAM FLOW THROUGH A FLUME PIPE PLACED OVER THE TRENCH PRIOR TO EXCAVATION. THE FLUME SHALL BE ALIGNED AS TO PREVENT BANK EROSION AND BED SCOUR. THE FLUME WILL NOT BE REMOVED DURING TRENCHING, PIPE LAYING OR BACKFILLING.

PUMP AROUND METHOD: PLEASE SEE THE DETAIL SHEETS AND APPROVED STANDARDS AND SPECIFICATIONS FOR MORE INFORMATION ON THE PUMP AROUND METHOD. THIS PROCEDURE INVOLVES CONSTRUCTING TWO BULKHEADS, EITHER SANDBAGS OR PLASTIC DAMS. THE UPSTREAM DAM WILL CAUSE THE WATER TO POND WHERE IT CAN BE PUMPED AROUND THE WORK AREA AND BE DISCHARGED BEHIND THE DOWNSTREAM BULKHEAD. PUMPS OF SUFFICIENT SIZE TO TRANSMIT THE FLOW DOWNSTREAM WILL BE USED. BACKUP PUMPS MUST BE ON—SITE. PUMP INTAKES MUST BE SCREENED. PUMP DISCHARGES MUST NOT CAUSE SCOUR.

CONVENTIONAL BORE TECHNIQUES

TO COMPLETE A CONVENTIONAL BORE OR GUIDED CONVENTIONAL BORE, TWO PITS WILL BE EXCAVATED, ONE ON EACH SIDE OF THE FEATURE TO BE BORED. A BORING MACHINE WILL BE LOWERED INTO ONE PIT, AND A HORIZONTAL HOLE WILL BE BORED TO A DIAMETER EQUAL TO THE DIAMETER OF THE PIPE (OR CASING, IF REQUIRED) AT THE DEPTH OF THE PIPELINE INSTALLATION. THE PIPELINE SECTION AND/OR CASING WILL THEN BE PUSHED THROUGH THE BORE TO THE OPPOSITE PIT. IF ADDITIONAL PIPELINE SECTIONS ARE REQUIRED TO SPAN THE LENGTH OF THE BORE, THEY WILL BE WELDED TO THE FIRST SECTION OF THE PIPELINE IN THE BORE PIT BEFORE BEING PUSHED THROUGH THE BORE (MVP-51-TYPICAL WATERBODY CONVENTIONAL BORE).

EMPORARY ROAD CROSSINGS:

TEMPORARY ROAD CROSSINGS, CONSISTING OF BRIDGES OF TIMBER MATS OR CLEAN ROCK FILL AND FLUME(S), WILL BE INSTALLED TO CROSS MINOR OR INTERMEDIATE STREAMS. TIMBER MATS SHALL BE USED TO CROSS SMALLER STREAMS WHERE THE SPAN OF THE MAT WILL STRETCH FROM BANK TO BANK. CLEAN ROCK FILL AND FLUMED CROSSINGS WILL BE UTILIZED WHERE IT IS NOT FEASIBLE TO UTILIZE TIMBER MATS. AS AN ALTERNATIVE, PORTABLE BRIDGES MAY BE USED INSTEAD FOR SMALL CROSSINGS. EQUIPMENT WILL NOT BE ALLOWED TO FORD FLOWING STREAMS DURING CONSTRUCTION ACTIVITIES. TEMPORARY ROAD CROSSINGS OF STREAMS MUST MAINTAIN FOR ADEQUATE FLOW DOWNSTREAM.

STREAM BANK STABILIZATION:

PERMANENT STABILIZATION SHALL OCCUR IMMEDIATELY UPON INSTALLATION, BACKFILLING, AND GRADING AT EACH

LEGEND

EXISTING CULVERT
STREAM

— — — US FOREST SERVICE (NATIONAL FOREST) LANDS

— - - — EXISTING STATE LINE

—— — — EXISTING COUNTY LINE

POND

WETLAND

- PROPOSED LIMIT OF DISTURBANCE

PROPOSED ACCESS ROAD CENTERLINE

PROPOSED PIPELINE

--- SF --- PROPOSED SILT FENCE (SEE NOTE 5)

OCSF ORANGE CONSTRUCTION SAFETY FENCE

—12—12—12— PROPOSED COMPOST FILTER SOCK (SEE DETAILS MVP—ES3, 3.1, 3.2)

—18—18—18—18— PROPOSED COMPOST FILTER SOCK (SEE DETAILS MVP—ES3, 3.1, 3.2)

—24—24—24—PROPOSED COMPOST FILTER SOCK (SEE DETAILS MVP—ES3, 3.1, 3.2)

---> ---- > ---- GRASS-LINED CHANNEL (SEE DETAIL MVP-ES39)

PROPOSED CULVERT WITH OUTLET PROTECTION (SEE DETAILS MVP-ES7, 7.1)

TIMBER MAT (SEE DETAIL MVP-ES37)

STEEP SLOPE EROSION CONTROL (SEE NOTE 2)

STEEP SLOPE AREAS (SEE NOTE 4)

PROPOSED ROCK CONSTRUCTION ENTRANCE

PROPOSED TRENCH BREAKER (SEE DETAIL MVP-20)

PROPOSED BROAD BASED DIP (SEE DETAIL MVP-ES5)

TEMPORARY ROW DIVERSION/WATER BAR (VADEQ STD & SPEC 3.11)

PERMANENT SLOPE BREAKER/ROW DIVERSION/WATER BAR (SEE DETAILS MVP-17, ES38, AND SCHEDULE)

ACCESS ROAD LEGEND

ROCK CONSTRUCTION ENTRANCE (VADEQ STD & SPEC 3.02)

3 STREAM CROSSING (VADEQ STD & SPEC 3.24)

WETLAND CROSSING (DETAIL MVP-ES37)

NOTES:

- 2. FLEXTERRA, EARTHGUARD OR EQUIVALENT MAY BE USED AS A SUBSTITUTE TO EROSION CONTROL BLANKET AS DIRECTED BY MVP.
- 3. CONTRACTOR IS RESPONSIBLE TO IDENTIFY ALL UTILITIES. THE UTILITY LINES SHOWN ON THE PLAN ARE
- FOR INFORMATIONAL PURPOSES ONLY AND DO NOT REPRESENT SURVEYED LINE INFORMATION.

 4. SLOPES OF 30° OR GREATER EXIST. CONSTRUCTION FOR STEEP SLOPES TO BE PERFORMED USING STEEP SLOPE TECHNIQUES IDENTIFIED IN THE DETAIL SHEETS. ALSO REFER TO THE SITE—SPECIFIC DESIGN OF
- MOUNTAIN VALLEY PIPLELINE PROJECT.


 5. WHERE CONSTRUCTION CONDITIONS PRECLUDE THE USE OF DIVERSION DITCHES DUE TO SITE CONDITIONS

 THE CONTRACTOR WILL INSTALL OF THE PROPERTY OF ANY PROPERTY

STABILIZATION MEASURES IN SELECTED HIGH-HAZARD PORTIONS OF THE ROUTE OF THE PROPOSED

- THE CONTRACTOR WILL INSTALL SILT FENCE AT THE DIRECTION OF MVP.

 6. IMPROVEMENTS TO PERMANENT AND TEMPORARY ACCESS ROADS WILL BE PERFORMED PER THE SITE
- SPECIFIC ACCESS ROAD DETAILS.
 7. TEMPORARY ACCESS ROAD CROSSING OF STREAMS AND WETLANDS WILL UTILIZE TIMBERMATS. ANY
- PERMANENT ROAD CROSSINGS WILL BE CONDUCTED VIA CULVERTS.
- 8. ALL NON VMRC STREAM CROSSINGS WILL BE PERFORMED AS DESCRIBED IN THE STREAM CROSSING TABLE INCLUDED IN THIS PACKAGE.



JEFFERSON NATIONAL FOREST – E&S DETAIL

NTAIN VALLEY PIPELINE PROJECT – H60C

GILES COUNTY THROUGH MONTGOMERY COUNTY, VIRGINI

MOUNTAIN VALLEY PIPELINE, LLC


555 SOUTHPOINTE BOULEVARD, SUITE 200

TETRA TECH

complex world | CLEAR SOLUTIONS™

FOSTER PLAZA 7 PITTSBURGH, PA 15220

GENERAL DETAIL SE



DRAWN BY:

CHECKED BY:

APPROVED BY:

DATE:


10/26/2017


SCALE:

AS SHOWN

SHT. NO. 0.16JNF OF 13.06JNF

TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\00 - General\JNF\7157ES016.dwg PLOTTED ON: 4/19/2021 8:03 AM PLOTTED BY: Zeigler, Justin PLOT FILE: ENVIRONMENTAL_COLOR.ctb





GENERAL DIRECTION FOR EROSION CONTROL AND SEEDING

Project plans must specify how each of these guidelines will be met.

- Placement of sequestered topsoil prior to seeding.
- Seed shall be Virginia or West Virginia certified seed (bag tags attached; seed certification shall meet each state's standards for their certified seed classification) or alternative seed sourced from approved distributers.
- USFS approval of treatments outside normal seeding seasons.
- All leguminous seed shall be either be pre-inoculated from a supplier, or mixed with inoculant specified for use on that particular seed according to manufacturer's directions. Inoculants shall be manually applied at double the manufacturer's rate. Inoculant shall be mixed with legume seed prior to mixing with other seeds. For hydro-seeding, use a minimum of five times the dry seeding rate of inoculant. (Flynn, 2015; Monsanto 2015)
- A minimum of 100 lbs/ac of seed will be applied when seeding for permanent erosion control (VA BMP) unless otherwise specified by the seed mix provider.
- A success standard/threshold, such as 70-85% ground cover, must be delineated, and provisions to monitor and report on site conditions. Please describe plans for implementing mitigation measures (in case of planting failures) to ensure planting success.
- Describe how subsoil will be tested for compaction, and loosened prior to topsoil replacement if necessary.
- Dry fertilizer and lime may need to be incorporated into the top 2-5 inches of soil after application, at rates indicated by the results of site-specific soil tests. Please describe plans for doing so. (FERC 2013, Virginia DEQ)
- All seeding must occur promptly after construction halts, either temporarily or permanently. Erosion control seed mixtures must be sufficient to stabilize sites for varying lengths of time, and seed mixes may need to vary depending on that timeframe. Please describe how quickly seeding will occur, and the decision thresholds for applying temporary versus permanent erosion control seed mixtures.
- Areas to be planted with species beneficial for wildlife after pipeline installation will be treated with temporary erosion control mix during a normal seeding season.
- Areas not to be treated with wildlife seed species will be treated with permanent erosion control seeding during a normal seeding season.
- Seeding rates should be doubled when hydroseeding (Steinfeld et. al., 2007)

NORMAL SEEDING SEASONS

Appropriate seasons for seeding can vary dramatically depending on elevation. Spring seeding can be conducted from March 15th – June 1st, and fall seeding can be done from August 15th – October 15th, but neither timeframe is appropriate in its entirety at all elevations. Please describe the timeframe in which seeding is proposed according to site specific elevations. Seeding windows should allow time for application, germination, and survival.

NUTRIENT ADDITIONS

In the absence of soil chemistry tests, the following guidelines can be used to develop fertilizer and liming rates. Whenever possible, nutrient additions should be based on soil chemistry data in the interpretations provided with the order 1 soil survey.

Fertilizer: 600-800 lbs/ac, 10-20-10 (Nitrogen, Phosphorous, Potassium), 400 lbs/ac 15-30-15, 800-1000 lbs/ac 10-10-10.

Lime: 1500-4000 lbs/ac (pelletized or dust), 4000 lbs/ac, Hydro Lime (2.5 gal container is equivalent to 1000 lbs limestone)—5-10 containers /ac.

MULCH AND BINDERS

Use of mulch materials and binders will be needed. Use of hay is prohibited on National Forest land due to invasive species concerns. Below are some guidelines that apply when selecting these materials for various sections of the ROW. Please describe how each of these issues will be addressed. All techniques must be appropriate for the % slope on which they will be applied. Please describe how mulching, seeding, and binding techniques will be adjusted to accommodate different slope classes (for example, 0-8%, 8-15%, 15-30%, 30-50%, etc.)

- Materials must be certified weed free or be accompanied by vendor's test results for noxious weed content.
- Seeded areas can be mulched with weed free straw at a rate of 2-4K lbs/ac, hand spread or blown, fiber mulch hydro-seeded at 1500-2000 lbs/ac., or other appropriate material.
- Natural biodegradable products are preferred. Materials must be demonstrated to be free of invasive species, including but not limited to plants, pests, and pathogens.
- Hydraulic erosion control products (HEPC) must be suitable for wildlife.
- If the use of stabilization netting is required/permitted, wildlife friendly geotextiles must be used. These products must either not contain netting, or netting must be made of 100% biodegradable non-plastic materials such as jute, sisal, or coir fiber. Plastic netting (such as polypropylene, nylon, polyethylene, and polyester), even if advertised as biodegradable, is not an acceptable alternative. Any netting used must also have a loose-weave design with movable joints between horizontal and vertical twines to reduce the chance for wildlife entanglement, injury, or death. (CA Coastal Commission, 2012)
- Avoid the use of silt fences reinforced with metal or plastic mesh.
- When no longer required, (after soils are stable and the vegetative cover is established), temporary erosion control and sediment control products should be promptly removed.
- Any products that require mixing with water need to have a Forest Service-approved water source. The source of water must not be contaminated with non-native invasive organisms that could spread into streams.

Hydroseeding

• Wood-fiber hydraulic mulches are generally short-lived and require a 24-hour period to dry before rainfall occurs.

- Wood fiber naturally has tackifying properties, but fiber alone may not be sufficient on steep slopes. In those cases the addition of a tackifier will help keep the seeds in contact with the soil. Describe plans to assess when this will be necessary, and describe the tackifier and application methods to be used.
- As wood chips, shredded woody materials, and other high-carbon materials decompose, they remove plant nutrients such as nitrogen from the soil. This can reduce soil fertility and make it difficult for grasses to grow. This should be taken into account when planning restoration seeding.

Binders

- The use of hydroseeding with binders will most likely be required in many areas on FS lands due to the steep terrain. Please describe site conditions where this will be used.
- The success of soil binders are somewhat dependent on the soil type present. If soil is compacted or high in clay and silt, soil binders may not penetrate soil surfaces.
- Whether short-life or long-life, soil binders should be non-toxic and organic based, such as guar, psyllium, or pitch and rosin emulsions. Please describe type of binder to be used under what circumstances, and specific application rates and methods.
- Materials or additives used as binders or emulsifiers cannot be toxic to soil organisms or otherwise prevent or inhibit seed germination.

Growth Habit pH Preference

and Area	Seed Mixes	within the	lefferson	Mational	Forest
Jianu Aica	OCCU MINCS	• • • • • • • • • • • • • • • • • • •		National	1 01631

Scientific Name	Common Name	Growth Habit	pn Freierence			
Upland Areas - Non-native Species for Erosion Control						
Lolium perenne subsp. multiflorum	Italian ryegrass; Annual ryegrass	Graminoid	5.0 – 7.9			
Urochloa ramosa (Panicum ramosum)	Browntop millett	Graminoid	5.5 – 6.9			
Secale cereale	Cereal rye	Graminoid	5.2 – 8.0			
Setaria italica	Foxtail millet	Graminoid	5.3 – 6.9			
	Upland Areas - Native Species					
Chasmanthium laxuma	Slender woodoats	Graminoid	4.5 – 7.0			
Eragrostis spectabilisa	Purple lovegrass	Graminoid	4.0 – 7.5			
Panicum virgatum	Switchgrass	Graminoid	4.5 – 8.0			
Sorghastrum nutans	Indiangrass	Graminoid	5.0 – 7.8			
Tridens flavusª	Purpletop	Graminoid	4.5 – 6.5			
Apocynum cannabinuma	Indian hemp	Forb	4.5 – 7.0			
Chamaecrista fasciculata	Partridge pea	Forb	5.5 – 7.5			
Desmodium canadense	Showy ticktrefoil	Forb	wide tolerance			
Desmodium paniculatum	Panicledleaf ticktrefoil	Forb	6.0 - 7.0			
Elymus virginicus ^b	Virginia wildrye	Graminoid	5.0 – 7.4			
Geum canadensea	White avens	Forb	4.5 – 7.5			
Heliopsis helianthoides	Oxeye sunflower; Smooth oxeye	Forb	unknown			
Monarda fistulosa ^b	Wild bergamot	Forb	6.0 - 8.0			
Pycnanthemum spp.b	Mountain mint	Forb	unknown			
Rubus allegheniensisª	Common blackberry; Allegheny blackberry	Forb/ Subshrub	4.6 – 7.5			
Rudbeckia hirta	Blackeyed Susan	Forb	6.0 – 7.0			
Solidago canadensisª	Canada goldenrod	Forb	4.8 – 7.5			
Tradescantia virginianaa	Virginia spiderwort	Forb	4.0 - 8.0			

Scientific Name	Common Name	Habit	pH Preference				
Non-native Species for Erosion Control							
Lolium perenne subsp. multiflorum	Italian ryegrass; Annual ryegrass	Graminoid	5.0 – 7.9				
Urochloa ramosa (Panicum ramosum)	Browntop millett	Graminoid	5.5 – 6.9				
Secale cereale	Cereal rye	Graminoid	5.2 - 8.0				
Setaria italica	Foxtail millet	Graminoid	5.3 – 6.9				
	Native Species						
Agrostis perennans	Autumn bentgrass; upland bentgrass	Graminoid	5.5 – 7.5				
Elymus virginicus	Virginia Wildrye	Graminoid	5.0 - 7.4				
Sorghastrum nutans	Indiangrass	Graminoid	5.0 – 7.8				
Asclepias incarnata	Swamp milkweed	Forb	5.0 - 8.0				
Chamaecrista fasciculata	Partridge pea	Forb	5.5 – 7.5				
Eutrochium fistulosum (Eupatorium fistulosum)	Joe pye weed	Forb	4.5 – 7.0				
Eupatorium maculatum	Spotted joe pye weed	Forb	5.5 – 7.0				
Eupatorium perfoliatum	Boneset	Forb	unknown				
Helenium autumnale	Common sneezeweed	Forb	4.0 – 7.5				
Senna hebecarpa	Wild senna; American senna	Forb	unknown				
Senna marilandica	Maryland senna	Forb / Subshrub	4.0 – 7.0				
Vernonia noveboracensis	New York ironweed	Forb	4.5 -8.0				

Scientific Name	Common Name	Growth Habit	pH Preference				
Non-native Species for Temporary Erosion Control							
Lolium perenne subsp. multiflorum	Italian ryegrass; Annual ryegrass	Graminoid	5.0 – 7.9				
Urochloa ramosa (Panicum ramosum)	Browntop millett	Graminoid	5.5 – 6.9				
Secale cereale	Cereal rye	Graminoid	5.2 – 8.0				
Setaria italica	Foxtail millet	Graminoid	5.3 – 6.9				
	Native – Highly Preferred						
Sorghastrum nutans	Indiangrass	Graminoid	5.0 – 7.8				
Tridens flavus	Purpletop	Graminoid	4.5 – 6.5				
	Native – Preferred						
Agrostis perennans	Autumn bentgrass; Upland bentgrass	Graminoid	5.5 – 7.5				
Dichanthelium clandestinum	Deertongue	Graminoid	4.0 – 7.5				
Elymus canadensis	Canada wildrye	Graminoid	5.0 – 7.9				
Desmodium canadense	Showy ticktrefoil	Forb	wide tolerance				
Heliopsis helianthoides	Oxeye sunflower; Smooth oxeye	Forb	unknown				
Lespedeza virginica	Slender bushclover; Slender lespedeza	Forb	acid tolerant				
Liatris spicata	Dense blazing star; Spiked gayfeather	Forb	5.6 - 7.5				
Senna hebecarpa	Wild senna; American senna	Forb	unknown				
	Native – Moderately Preferred						
Panicum virgatum	Switchgrass	Graminoid	4.5 – 8.0				
Chamaecrista fasciculata	Partridge pea	Forb	5.5 – 7.5				
Rudbeckia hirta	Blackeyed Susan	Forb	6.0 – 7.0				

Name	Ph preference	Wetland Indicator Status
Annual Ryegrass (Lolium Multiflorum (L. perenne var. italicum))	5.0-7.9	NI/moderate
German/Foxtail Millet (Setaria italica)	5.3-6.9	FACU
Cereal Rye (Secale cereale)	5.2-8.0	NI/damp
Browntop Millet (Panicum ramosum) (introduced in VA & south; possibly ok for WV?)	5.5-6.9	FACU

NOTES:

- 1): A MINIMUM OF (2) OF THE ABOVE LISTED SPECIES SHALL BE UTILIZED
- 2): APPLY WHENEVER EROSION CONTROL IS NEEDED OUTSIDE OF NORMAL (PERMANENT) SEEDING SEASONS
- 3): APPLY CONCURRENT WITH PERMANENT EROSION CONTROL
- 4): APPLY PRIOR TO PERMANENT SEEDING WITH WILDLIFE MIXES

			DESCRIPTION:	
			DE	REVISIONS:
			APPD.:	Ш Ш
			DWN.: CHKD.: APPD.:	
			DWN.:	
			DATE:	
			NO.:	
	MENT			

LLC 00



661 ANDERSEN DRIVE FOSTER PLAZA 7 PITTSBURGH, PA 15220

complex world | CLEAR SOLUTIONS

EROSION AND SEDIMENT CONTROL PLANS



DRAWN BY:

CHECKED BY:

APPROVED BY:

DATE:

09/25/2017

SCALE:

AS SHOWN

REVISION

SHT. NO. 11.43AJNF OF 13.06JNF

TETRA TECH CAD FILE PATH: X:\CADD_Pittsburgh\EQT\7157 - MVP\9 - Monroe\E&S\7157JNF11.43A.dwg PLOTTED ON: 10/5/2017 1:42 PM PLOTTED BY: Kusiowski. Jim PLOT FILE: ENVIRONMENTAL_COLOR.ctb

May 10, 2023

Appendix C-3-20

