	PII	PELINE uc		Visual S								
Project Name H-600 Pipeline Spread H			AFE 124300138			Spr	ead	H-600 Pipeline Spread		pread H		
Contractor Precision				·				Repo	rt #	4567		
Inspector Joe Scott							Date/Ti	me	7/13/2018 2:4		6 PM	
Permit #	Permit # TBD			Inspection Type VA SWPP				Station Begin 13024+50				
State	VA	A		Inspection Area	Full	Full		Station End		13117+50		
County	Fran	ranklin		Ground	Dusty	Dusty		Tempera		ture (ºF)	85.00	
Municipality	nicipality N/A			Weather	Sunny	Sunny		Rain Gaug		auge (in)	0.00	
GPS Location	37.1	50408322	9575, -80.118	2434336097			Rain Ad	cumulat	ion	Tim	e (days)	1.00
1. Are the appr	. Are the approved (stamped) E&S Plan and PCSM Plan present on site?									Yes		
2. Are there activities occurring outside of the limits of disturbance shown on the plan drawings? (If yes, notify the MVP Environmental Permitting Coordinator and explain in comments.)								No				
3. Is Construction sequence outlined in the construction notes of the E&S plan set or PCSM plan set being followed? (If No, notify MVP Environmental Permitting Coordinator and explain in comments.)							et being	Yes				
				lled and maintained							is needed,	a pictı
E&S BMPs			Compliance Level			Correc	tive Action			Correctiv Time Fran		
Erosion Control E	Blanke	et		Acceptable								
Housekeeping			Acceptable									
Silt Fence (Filter Fabric Fence)			Acceptable									
Silt Fence (Reinforced Filter Fabric Fence)			Acceptable									
Straw Bale Barrier			Acceptable									
Sump Pit				Acceptable								
Vegetative Stabilization (Temporary)			Communication	Inad	Inadequate coverage on sp			oil pi	es Addressed			
Waterbar			Communication	Not	Not compacted under 18"height			Addressed				
Waterbar Outlet Protection			Acceptable									
5. Site Conditi	ons											
beyond defined	limits	s of distur	bance resulti	iment, gravel, oil, Hl ng from earth distur ironmental Permittir	bance a	ctiv	vity or ine					No
a photo and imn	neala	atery conta	ACLIVIVE LIIV		.9 000.0							
·				final grade) been sta				uirement	s?			Yes

MVP-34 REV 0 Page 1 of 3

No

Has a new slip/slide been observed? (If yes, complete Slide Report Form)

AFE	124300138	Date/Time 7/13/20)18 2:46 PM	Report #	4567					
	PCSM BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a									
pic	ture is required.)	- "								
	PCSM BMPs	Compliance Level	Corrective Ac	tion	Corrective Time Frame					
		20101			- Time Trume					
7. Identify all remedial measures that have been taken since the previous inspection was conducted.										
Comments (Reference above questions as appropriate.)										
Attended the MVP inspectors morning meeting at 6:30am. Met with lead EI and discussed activities for the day. Traveled to MVP-FR-289 and performed a walk through inspection from 13024+50 to 13117+50. At 13024+50 a gap in the super silt fence was observed on the North East corner of the mat bridge. It was noted on the punch list to be corrected by the contractor. At 13041+00 and 13041+50 the water bars were still below the 18" height requirement but were addressed shortly after and are now between 2 and 5% slope, compacted height of at least 18", have a clear unobstructed channel and uniform in appearance across the width of the ROW. At 13050+00 no water bars were installed in a span of near 200". The contractor claims that the area is near solid rock and can not cut in a water bar. The span will have no possible sediment leaving the ROW due to the trench being dug through that area. At 13061+65 the punch list item was corrected but other issues are now present. The material used for the water bar was not well compacted and the far end of the bar from the sump slopes in the opposite direction. The new issue is noted on the punch list. From 13100+00 to 13115+00 water bars were compacted on the front side and obstructions were removed. Spoil piles where seed and mulch were not uniform, were stabilized with curlex, near 13105+00.										
Note: It is a condition of National Pollutant Discharge Elimination System and Erosion and Sediment permits that a										

MVP-34 REV 0 Page 2 of 3

maintenance program be conducted to provide for the operation and maintenance of all BMPs to be inspected on a weekly basis and after each stormwater event. Please list in the space provided comments to note if repairs or replacement are needed or have been made for BMPs as a result of the inspection. Failure to conduct the required inspection may result in permit suspension or the imposition of civil penalties. If supplemental monitoring is required

as part of a permit condition this form may be used to meet those monitoring requirements.

AFE 124300138 Date/Time 7/13/2018 2:46 PM Report # 4567 **Pictures** 07/13/18 -000% -000% 196° S16W 3484mils TRUE 9° S09W 3360mils TRUE 0 | | \$ | | 2 0 | \$ | | 210 | | **GPS Location** 37.1503970912072, -80.1182306092979 **GPS Location** 37.1503591211859, -80.1180593670161 13041+00 below 18" height requirement 13041+00 rebuilt to specifications **Description** Description +037.123956° / -080.0 +037.125116° / -080.121343 **GPS Location GPS Location** 37.1503591211859, -80.1180593670161 37.1503591211859, -80.1180593670161 A gap in the super silt fence fabric that will Curlex was used to stabilize the spoil piles allow sediment past where seed and mulch would not adhere. Description Description +037.122918° / -080.097753 -080.099143 07/13/18 -051% GPS Location 37.1503591211859, -80.1180593670161 **GPS Location** 37.1503591211859, -80.1180593670161 Berms were stabilized behind the j hook The faces of the water bars were compacted and obstructions were removed Description Description

MVP-34 REV 0 Page 3 of 3