



625 Liberty Avenue, Suite 2000 | Pittsburgh, PA 15222
844-MVP-TALK | mail@mountainvalleypipeline.info
www.mountainvalleypipeline.info

May 2, 2019

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street NE
Washington, DC 20426

Re: Mountain Valley Pipeline, LLC
Docket No. CP16-10-000
Weekly Status Report No. 77

Dear Ms. Bose:

On October 13, 2017, the Federal Energy Regulatory Commission issued an order granting a Certificate of Public Convenience and Necessity to Mountain Valley Pipeline, LLC (“Mountain Valley”) for the Mountain Valley Pipeline Project in the above-identified docket. On October 31, 2017, Mountain Valley submitted its Implementation Plan for the Project. In compliance with Environmental Condition Nos. 8 and 14, Mountain Valley submits its status report for the week ending April 19, 2019.

If you have any questions, please do not hesitate to contact me at (412) 553-5786 or meggerding@equitransmidstream.com. Thank you.

Respectfully submitted,
MOUNTAIN VALLEY PIPELINE, LLC
by and through its operator,
EQM Gathering OPCO, LLC

By: 
Matthew Eggerding
Assistant General Counsel

Attachments

cc: All Parties
Paul Friedman, OEP
Lavinia DiSanto, Cardno, Inc.
Doug Mooneyhan, Cardno, Inc.

FEDERAL AUTHORIZATIONS

Mountain Valley continues discussions with applicable agencies regarding permits.

CONSTRUCTION STATUS

Construction activities and progress are included in Appendix A.

WORK PLANNED FOR NEXT REPORTING PERIOD

Spreads A-F continue construction deliverables.

SCHEDULE CHANGES

There are no required schedule changes for waterbody crossings or work in other environmentally sensitive areas.

ENVIRONMENTAL ISSUES

The table in Appendix B summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve each of the issues.

In the event Mountain Valley receives correspondence from other federal, state, or local permitting agencies concerning instances of noncompliance during the reporting period, Mountain Valley will include or reference such correspondence, as well as Mountain Valley's response thereto, in Appendix C.

LANDOWNER RESOLUTIONS

The table in Appendix D includes information regarding landowner concerns and how they were resolved.

VARIANCE CONDITIONS

In the event Mountain Valley is required to provide supplemental documentation as a condition to a variance request granted by the Federal Energy Regulatory Commission, Mountain Valley will include or reference such variances, as well as the required reporting, in Appendix E.

| Activity Name | Activity Status | % Complete |
|---------------|-----------------|------------|
|---------------|-----------------|------------|

Compressor Stations

Bradshaw

| | | |
|---|-------------|--------|
| Bradshaw Civil - Tree Felling | Completed | 100% |
| Bradshaw Civil - Road Construction | Completed | 100% |
| Bradshaw Civil - Site Construction | Completed | 100% |
| Bradshaw Civil - Post Site Construction/Reclamation | Completed | 100% |
| Bradshaw Mechanical - Office Building Area | In Progress | 93.8% |
| Bradshaw Mechanical - Discharge Filter Area | In Progress | 97.43% |
| Bradshaw Mechanical - Auxiliary Equipment Area | In Progress | 81.28% |
| Bradshaw Mechanical - Blowdown Silencer Area | In Progress | 99.5% |
| Bradshaw Mechanical - Gas Cooler Area | In Progress | 90.95% |
| Bradshaw Mechanical - Compressor Building Area | In Progress | 97.94% |
| Bradshaw Mechanical - Suction Filter Area | In Progress | 97.21% |
| Bradshaw Mechanical - Launcher/Receiver Area | In Progress | 95.6% |
| Bradshaw Mechanical - Produced Fluids Area | In Progress | 84.53% |
| Bradshaw Mechanical - Site Work Area | In Progress | 31.2% |
| Bradshaw Mechanical - Commissioning | Not Started | 0% |

Harris

| | | |
|---|-------------|--------|
| Harris Civil - Tree Felling | Completed | 100% |
| Harris Civil - Road Construction | Completed | 100% |
| Harris Civil - Site Construction | Completed | 100% |
| Harris Civil - Post Site Construction/Reclamation | Completed | 100% |
| Harris Mechanical - Office Building Area | Completed | 100% |
| Harris Mechanical - Auxiliary Equipment Area | Completed | 100% |
| Harris Mechanical - Blowdown Silencer Area | Completed | 100% |
| Harris Mechanical - Gas Cooler Area | In Progress | 99.19% |
| Harris Mechanical - Compressor Building Area | In Progress | 95.39% |
| Harris Mechanical - Suction Filter Area | In Progress | 98.02% |
| Harris Mechanical - Launcher/Receiver Area | Completed | 100% |
| Harris Mechanical - Produced Fluids Area | Completed | 100% |
| Harris Mechanical - Site Work Area | In Progress | 66.25% |
| Harris Mechanical - Commissioning | Not Started | 0% |

Stallworth

| | | |
|---|-------------|--------|
| Stallworth Civil - Tree Felling | Completed | 100% |
| Stallworth Civil - Road Construction | Completed | 100% |
| Stallworth Civil - Site Construction | Completed | 100% |
| Stallworth Civil - Post Site Construction/Reclamation | In Progress | 99.89% |
| Stallworth Mechanical - Office Building Area | In Progress | 77.67% |
| Stallworth Mechanical - Auxiliary Equipment Area | In Progress | 88.94% |
| Stallworth Mechanical - Blowdown Silencer Area | In Progress | 70.9% |
| Stallworth Mechanical - Gas Cooler Area | In Progress | 91.19% |
| Stallworth Mechanical - Compressor Building Area | In Progress | 93.7% |
| Stallworth Mechanical - Suction Filter Area | In Progress | 82.4% |
| Stallworth Mechanical - Launcher/Receiver Area | In Progress | 82.38% |
| Stallworth Mechanical - Produced Fluids Area | In Progress | 72.31% |
| Stallworth Mechanical - Site Work Area | Not Started | 0% |
| Stallworth Mechanical - Commissioning | Not Started | 0% |

| Activity Name | Activity Status | % Complete |
|---|-----------------|------------|
| Interconnects | | |
| Mobley | | |
| Mobley Civil - Tree Felling | Completed | 100% |
| Mobley Civil - Road Construction | Completed | 100% |
| Mobley Civil - Site Construction | Completed | 100% |
| Mobley Civil - Post Site Construction/Reclamation | Completed | 100% |
| Mobley Mechanical - GC Building Area | Completed | 100% |
| Mobley Mechanical - CV Building Area | Completed | 100% |
| Mobley Mechanical - Meter Building Area | Completed | 100% |
| Mobley Mechanical - Filter Area | Completed | 100% |
| Mobley Mechanical - Launcher/Receiver Area | Completed | 100% |
| Mobley Mechanical - Site Work Area | Completed | 100% |
| Mobley Mechanical - Commissioning | Not Started | 0% |
| Sherwood | | |
| Sherwood Civil - Tree Felling | Not Started | 0% |
| Sherwood Civil - Road Construction | Not Started | 0% |
| Sherwood Civil - Site Construction | Not Started | 0% |
| Sherwood Civil - Post Site Construction/Reclamation | Not Started | 0% |
| Sherwood Mechanical - GC Building Area | Not Started | 0% |
| Sherwood Mechanical - CV Building Area | Not Started | 0% |
| Sherwood Mechanical - Meter Building Area | Not Started | 0% |
| Sherwood Mechanical - Filter Area | Not Started | 0% |
| Sherwood Mechanical - Launcher/Receiver Area | Not Started | 0% |
| Sherwood Mechanical - Site Work Area | Not Started | 0% |
| Sherwood Mechanical - Commissioning | Not Started | 0% |
| WB | | |
| WB Civil - Tree Felling | Completed | 100% |
| WB Civil - Road Construction | Completed | 100% |
| WB Civil - Site Construction | Completed | 100% |
| WB Civil - Post Site Construction/Reclamation | Completed | 100% |
| WB Mechanical - GC Building Area | Completed | 100% |
| WB Mechanical - CV Building Area | Completed | 100% |
| WB Mechanical - Meter Building Area | Completed | 100% |
| WB Mechanical - Filter Area | Completed | 100% |
| WB Mechanical - Launcher/Receiver Area | Completed | 100% |
| WB Mechanical - Site Work Area | Completed | 100% |
| WB Mechanical - Commissioning | Not Started | 0% |
| Transco | | |
| Transco Civil - Tree Felling | Completed | 100% |
| Transco Civil - Road Construction | Completed | 100% |
| Transco Civil - Site Construction | Completed | 100% |
| Transco Civil - Post Site Construction/Reclamation | Completed | 100% |
| Transco Mechanical - GC Building Area | Completed | 100% |
| Transco Mechanical - CV Building Area | Completed | 100% |
| Transco Mechanical - Meter Building Area | Completed | 100% |
| Transco Mechanical - Filter Area | Completed | 100% |
| Transco Mechanical - Launcher/Receiver Area | Completed | 100% |
| Transco Mechanical - Site Work Area | Completed | 100% |
| Transco Mechanical - Commissioning | Not Started | 0% |

| Activity Name | Activity Status | % Complete |
|---------------|-----------------|------------|
|---------------|-----------------|------------|

Spreads (Pipeline)

Spread A

| | | |
|-----------------------------------|-------------|--------|
| Spread A - Tree Felling | Completed | 100% |
| Spread A - Clearing | In Progress | 99.84% |
| Spread A - Prepare right-of-way | In Progress | 84.94% |
| Spread A - Trenching | In Progress | 76.86% |
| Spread A - Stringing | In Progress | 76.86% |
| Spread A - Welding | In Progress | 76.86% |
| Spread A - Coating & Wrapping | In Progress | 76.86% |
| Spread A - Backfilling & Tying-in | In Progress | 65.31% |
| Spread A - Internal Cleaning | In Progress | 1.55% |
| Spread A - Final Restoration | Not Started | 0% |

Spread B

| | | |
|-----------------------------------|-------------|--------|
| Spread B - Tree Felling | Completed | 100% |
| Spread B - Clearing | Completed | 100% |
| Spread B - Prepare right-of-way | In Progress | 77.79% |
| Spread B - Trenching | In Progress | 66.74% |
| Spread B - Stringing | In Progress | 66.74% |
| Spread B - Welding | In Progress | 66.74% |
| Spread B - Coating & Wrapping | In Progress | 66.74% |
| Spread B - Backfilling & Tying-in | In Progress | 53.7% |
| Spread B - Internal Cleaning | In Progress | 0.37% |
| Spread B - Final Restoration | In Progress | 5.94% |

Spread C

| | | |
|-----------------------------------|-------------|--------|
| Spread C - Tree Felling | Completed | 100% |
| Spread C - Clearing | In Progress | 83.04% |
| Spread C - Prepare right-of-way | In Progress | 59.56% |
| Spread C - Trenching | In Progress | 44.42% |
| Spread C - Stringing | In Progress | 47.41% |
| Spread C - Welding | In Progress | 47.41% |
| Spread C - Coating & Wrapping | In Progress | 47.41% |
| Spread C - Backfilling & Tying-in | In Progress | 44.42% |
| Spread C - Internal Cleaning | Not Started | 0% |
| Spread C - Final Restoration | Not Started | 0% |

Spread D

| | | |
|-----------------------------------|-------------|--------|
| Spread D - Tree Felling | In Progress | 99.9% |
| Spread D - Clearing | In Progress | 99.8% |
| Spread D - Prepare right-of-way | In Progress | 78.28% |
| Spread D - Trenching | In Progress | 63.01% |
| Spread D - Stringing | In Progress | 67.21% |
| Spread D - Welding | In Progress | 66.25% |
| Spread D - Coating & Wrapping | In Progress | 66.25% |
| Spread D - Backfilling & Tying-in | In Progress | 57.75% |
| Spread D - Internal Cleaning | Not Started | 0% |
| Spread D - Final Restoration | In Progress | 11.55% |

Spread E

| | | |
|---------------------------------|-------------|--------|
| Spread E - Tree Felling | Completed | 100% |
| Spread E - Clearing | Completed | 100% |
| Spread E - Prepare right-of-way | In Progress | 63.37% |
| Spread E - Trenching | In Progress | 37.19% |

Appendix A Construction Status

| Activity Name | Activity Status | % Complete |
|-----------------------------------|-----------------|------------|
| Spread E - Stringing | In Progress | 34.18% |
| Spread E - Welding | In Progress | 34.18% |
| Spread E - Coating & Wrapping | In Progress | 34.18% |
| Spread E - Backfilling & Tying-in | In Progress | 34.18% |
| Spread E - Internal Cleaning | Not Started | 0% |
| Spread E - Final Restoration | In Progress | 2.64% |
| Spread F | | |
| Spread F - Tree Felling | Completed | 100% |
| Spread F - Clearing | In Progress | 89.57% |
| Spread F - Prepare right-of-way | In Progress | 83.71% |
| Spread F - Trenching | In Progress | 57.85% |
| Spread F - Stringing | In Progress | 59.53% |
| Spread F - Welding | In Progress | 57.02% |
| Spread F - Coating & Wrapping | In Progress | 56.05% |
| Spread F - Backfilling & Tying-in | In Progress | 48.99% |
| Spread F - Internal Cleaning | Not Started | 0% |
| Spread F - Final Restoration | In Progress | 11.59% |
| Spread G | | |
| Spread G - Tree Felling | Completed | 100% |
| Spread G - Clearing | In Progress | 63.77% |
| Spread G - Prepare right-of-way | In Progress | 43.82% |
| Spread G - Trenching | In Progress | 19.48% |
| Spread G - Stringing | In Progress | 33.86% |
| Spread G - Welding | In Progress | 21.67% |
| Spread G - Coating & Wrapping | In Progress | 20.03% |
| Spread G - Backfilling & Tying-in | In Progress | 19.48% |
| Spread G - Internal Cleaning | Not Started | 0% |
| Spread G - Final Restoration | In Progress | 5.89% |
| Spread H | | |
| Spread H - Tree Felling | In Progress | 99.7% |
| Spread H - Clearing | In Progress | 58.08% |
| Spread H - Prepare right-of-way | In Progress | 52.58% |
| Spread H - Trenching | In Progress | 40.44% |
| Spread H - Stringing | In Progress | 44.17% |
| Spread H - Welding | In Progress | 42.08% |
| Spread H - Coating & Wrapping | In Progress | 40.41% |
| Spread H - Backfilling & Tying-in | In Progress | 32.91% |
| Spread H - Internal Cleaning | Not Started | 0% |
| Spread H - Final Restoration | In Progress | 10.81% |
| Spread I | | |
| Spread I - Tree Felling | Completed | 100% |
| Spread I - Clearing | Completed | 100% |
| Spread I - Prepare right-of-way | Completed | 100% |
| Spread I - Trenching | In Progress | 99.82% |
| Spread I - Stringing | Completed | 100% |
| Spread I - Welding | Completed | 100% |
| Spread I - Coating & Wrapping | Completed | 100% |
| Spread I - Backfilling & Tying-in | In Progress | 77.67% |
| Spread I - Internal Cleaning | Not Started | 0% |
| Spread I - Final Restoration | In Progress | 0.85% |



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 77
Report Period: 04/13/19- 04/19/19

| Activity Name | Activity Status | % Complete |
|---------------|-----------------|------------|
|---------------|-----------------|------------|

Contractor Yards

West Virginia Locations

| | | |
|-------------|-------------|------|
| MVP-LY-013 | Completed | 100% |
| MVP-LY-003 | Completed | 100% |
| MVP-LY-031 | Completed | 100% |
| MVP-LY-057 | Completed | 100% |
| MVP-LY-068 | Completed | 100% |
| MVP-LY-059 | Completed | 100% |
| MVP-LY-038 | Completed | 100% |
| MVP-LY-069 | Completed | 100% |
| MVP-LY-027 | Completed | 100% |
| MVP-CY-002A | Completed | 100% |
| MVP-CY-002 | Completed | 100% |
| MVP-LY-030 | Completed | 100% |
| MVP-LY-025 | Completed | 100% |
| MVP-LY-022 | Completed | 100% |
| MVP-LY-005 | Completed | 100% |
| MVP-LY-004 | Completed | 100% |
| MVP-LY-021 | Completed | 100% |
| MVP-LY-001A | Completed | 100% |
| MVP-LY-017 | Completed | 100% |
| MVP-LY-001 | Completed | 100% |
| MVP-RD-001B | Completed | 100% |
| MVP-LY-051 | In Progress | 95% |
| MVP-LY-050 | In Progress | 55% |
| MVP-LY-070 | In Progress | 50% |
| MVP-LY-058 | In Progress | 10% |
| MVP-LY-052 | Not Started | 0% |
| MVP-LY-065 | Not Started | 0% |
| MVP-LY-037 | Not Started | 0% |
| MVP-LY-016 | Not Started | 0% |
| MVP-AP-002 | Not Started | 0% |
| MVP-SA-001 | Not Started | 0% |
| MVP-LOG-001 | Not Started | 0% |
| MVP-AP-001 | Not Started | 0% |
| MVP-RD-001A | Not Started | 0% |
| MVP-LY-024 | Not Started | 0% |
| MVP-LY-002 | Not Started | 0% |

Virginia Locations

| | | |
|-------------|-------------|------|
| MVP-LY-046 | Completed | 100% |
| MVP-LY-048 | Completed | 100% |
| MVP-LY-1019 | Completed | 100% |
| MVP-LY-028 | Completed | 100% |
| MVP-LY-026 | Completed | 100% |
| MVP-LY-034 | Completed | 100% |
| MVP-LY-033 | Completed | 100% |
| MVP-LY-032 | Completed | 100% |
| MVP-PY-006 | In Progress | 99% |
| MVP-LY-029 | Not Started | 0% |
| MVP-LY-035 | Not Started | 0% |

APPENDIX B
ENVIRONMENTAL COMPLIANCE

The following table summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

| Complianc | Spread | Location | Description and Date | Correction and Date |
|------------------|---------------|-----------------------------|--|---|
| PAR | A | 201+00 | 6/22/2018 - Slip began on row and overwhelmed and removed diversion berm. Material left the LOD. | Pending – Variance A-32 was approved on 3/29/2019. Trees are felled and stabilization efforts continue. |
| PAR | A | 117+00 | 9/26/2018 - Return sediment from slipped area. | Pending approval of a variance request. |
| NCR | A | Olive Branch Baptist Church | 12/6/2018 - Construction activities outside of LOD. Stone was being placed at Olive Branch Baptist Church parking lot with a skid steer. | Pending approval of a variance request. |
| PAR | A | AR 13 | 2/13/2019 - Slip from ROW impacted stream S-A117. | Pending - The work is being monitored daily to avoid impacts to resources and a vac truck is being used to remove materials from the ECD's. Pending variance request. |

| Compliance | Spread | Location | Description and Date | Correction and Date |
|------------|--------|-------------------|--|--|
| PAR | A | 475+00 | 4/15/2019 – Slip went off LOD at 475+00. | Pending – ECD’s have been installed to prevent impacts to resources. Pending variance request. |
| NCR | D | Access Road AR158 | 3/11/2019 – Survey crew did not properly stake the LOD. LOD stakes approximately 20 feet offset from actual LOD causing crews to install ECDs (ground disturbance) off LOD. | Pending – Environmental crew moved silt fencing to LOD stakes on 3/11/2019. Temporarily mulched the area disturbed off LOD. Once equipment is in that area, the bridge will be adjusted by 4 feet. |
| PAR | E | 7235+60 | 10/3/2018 - A large culvert needs to be installed in W-M23 and matted over. ST 7223+50 holding water, water bar needs to be moved to allow this water to drain into the existing sump. | Pending NWP permits. |
| PAR | E | 6789+40 | 10/3/2018 - Stream/wetland sinking over where pipe was installed. | Pending NWP permits. |
| PAR | E | 6812+98 | 10/10/2018 - Seeded 4 weeks ago and seed never took. Area in wetland is subsiding. | Pending NWP permits. |
| PAR | E | 6782+94 | 10/17/2018 - Stream S-N8A has a drain hole in the stream sucking water underground. | Pending NWP permits. |

| Compliance | Spread | Location | Description and Date | Correction and Date |
|------------|--------|--|--|--|
| PAR | E | 7265+00 | 4/19/2019 - Sediment and rock on CFS. | Pending- Problem added to the 4/19/19 punch list. |
| NCR | F | MVP-LY-31 | 7/17/2018 - Pavement was added but was not mentioned in the variance. Need to write an after the fact variance for the pavement. | Pending approval of a variance request. |
| NCR | F | 9840+00 | 2/19/2019 - Off ROW disturbance while pulling back slip material. | Pending – Issue an after the fact variance. |
| NCR | F | 9131+00, 9342+00 to 9351+00, 9570+00, | 3/21/2019 – Sediment off LOD in several areas. | Pending – Crews are working in the area to retrieve the sediment back onto the LOD. |
| NCR | F | MVP-MO-213 | 4/1/2019 - Contractor has placed ECD's and rock off LOD of the access road. | Pending – Land agent spoke with L/O and received permission to leave the rock. A variance is also being submitted. |
| NCR | G | 11407+61 to 11409+00 | 6/21/2018 - Livestock fence installed off ROW. | Pending – Fence will be moved to LOD following approval of Level 2 variance request. |
| PAR | G | 10955+74 | 8/9/2018 - No RCE in place at road crossing. | Pending – Will be installed once stop work order is lifted and work in this area resumes. |

| Compliance | Spread | Location | Description and Date | Correction and Date |
|------------|--------|----------------------|--|--|
| PAR | G | 11734+00 | 4/16/2019 - End treatment failure resulted in sediment off ROW. | Pending – End treatment was upgraded to a 12-inch triple stack compost sock. Pending landowner permission to retrieve sediment off ROW. |
| PAR | H | 12958+00 | 10/14/2018 - Excessive flood waters from Hurricane Michael washed road base material and gravel out into ag field and stream S-Z17 on access road (MVP-RO-287). Some gravel existed in this area before the installation of the air bridge. | Pending – As of 12/7/18 the landowner has not granted permission for gravel retrieval. ECD's were repaired and air bridge rock approaches were re-established on 10/14/18. Perimeter control was upgraded to SSF. Pending authorization for off ROW repairs as of 4/19/19. |
| PAR | H | 13408+00 to 13408+50 | 1/3/2019 - Fill slope became saturated during rain event and slipped over super silt fence. Migrated 25' beyond the ROW limits. | Pending –Landowner has not granted permission for the retrieval of sediment. Super silt fence was repaired 1/3/19. Pending authorization for off ROW repairs as of 4/19/19. |
| PAR | H | 13089+50 | 4/15/2019 - After a 2.4 inch rain event, sediment was discovered 20 feet beyond the LOD. The sediment was a result of earth-guard soil amendments breaking down and rill erosion occurring which in turn filled up the water bar sump and washed over the end treatment. | 4/17/2019 – Acquired landowner permission to retrieve sediment on 4/15/2019. Retrieved the sediment and stabilized disturbed section outside of the LOD, cleaned sump, graded ROW, and installation of erosion control blanket was completed on 4/17/2019. |
| PAR | I | 15932+00 | 4/18/2019 - Sediment built up at the sump. Minor silt off ROW due to ECDs being compromised. | Pending – ECDs and sump were cleaned out on 4/18/2019. Pending landowner approval for minor sediment removal off ROW. |

| Compliance | Spread | Location | Description and Date | Correction and Date |
|--|--------|------------------------------------|---|---|
| PAR | JNF | 11584+02 | 6/25/2018 - Runoff undermined silt fence along the LOD and allowed sediment to migrate off ROW at 11584+02. | Pending – The silt fence was backfilled, but sediment cannot be retrieved until variance request from the Forest Service is received. |
| PAR | JNF | 11620+62 | 9/18/2018 - End treatment failed allowing small amount of sediment to migrate beyond LOD. | Pending – ECD's were repaired on 9/18/2018. Pending variance approval to retrieve sediment off LOD. |
| PAR | JNF | 11649+00 | 09/24/2018 - End treatment failed allowing sediment to migrate beyond approved LOD. | Pending – ECD's were repaired on 9/26/18. Variance from USFS to retrieve sediment requested. |
| PAR | JNF | MVP-GI-232 142+96 and 143+30 | 4/17/2019 - Sediment migrated beyond the LOD of Pocahontas Road (MVP-GI-232). | Pending – CFS was installed along the edge of Pocahontas Road to filter runoff and contain sediment to area within the LOD. Work was completed on 4/18/2019. Sediment beyond LOD (less than 5 gallons) was not retrieved. Pending approval from USFS to retrieve. |
| Note: PAR – Problem Area Report; NCR – Noncompliance Report. | | | | |

APPENDIX C
AGENCY CORRESPONDENCE AND RESPONSES

None.

APPENDIX D
LANDOWNER CONCERNS

The following table includes information regarding landowner concerns and how they were resolved.

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|-----------|-------------------|-------------|-----------------|--------------------|--|
| VA-MO-057 | Spread H | 227.3 | 6/1/2018 | Pending | <p>Issue: Rocks slid off the ROW 100' to 150' down the slope. Resolution: EI, Land and FERC are working on a plan to either retrieve the rock or compensate the L/O.</p> <ul style="list-style-type: none"> • 6/8/2018- No further update. • 6/15/2018- Agent met with the L/O and could not travel to the affected area due to construction clearing/grading nearby. Agent will return in a couple days to review. • 6/22/2018- Met to discuss with foreman from Precision. • 6/29/2018- No update from Precision. • 7/6/2018- Land agent is waiting on photos of documentation of the cleanup efforts to present to the L/O. • 7/13/2018- Agent received pictures of the cleanup efforts on the L/O property and sent them to the L/O to review. • 7/20/2018 – No update from land agent. • 7/27/2018 – No update from land agent. • 8/3/2018 – No update from land agent. • 8/10/2018- Documents are being generated for sediment area and ATV/footpath access road. • 8/11/2018- Total compensation amount was decided, and new exhibits are being generated. • 8/24/2018- Documents need to be signed by the L/O. • |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|-----------|-------------------|-------------|-----------------|--------------------|--|
| VA-MO-057 | Spread H | 227.3 | 6/1/2018 | Pending | <ul style="list-style-type: none"> • 9/11/2018- Waiting on documents to be generated. • 9/18/2018- Exhibit was created for the sediment/rock off the ROW that was disturbed. • 9/28/2018- Agent is to have new exhibit signed. • 10/12/2018- The L/O's attorney is still in the process of reviewing documents. • 10/23/2018- MVP is negotiating the terms of the agreement with the L/O and LO's attorney regarding gravel and costs. • 11/2/2018- No new update from the attorney. • 11/7/2018- Documents have been created and given to the L/O's attorney for review. • 11/23/2018- Negotiating with the L/O regarding the issues and the temporary access road. • 11/30/2018- Pending response from L/O's attorney. • 12/7/2018- Pending waiting on response from L/O's attorney. • 12/9/2018- L/O has requested additional compensation • 1/4/2019- Pending update from legal. • 1/8/2019- The L/O and attorney are reviewing the documents. Once the new access road agreement is signed, the material off ROW will be retrieved. • 1/17/2019- Land agent is trying to follow up with the L/O to make a counter offer. • 1/25/2019- Language is being drafted for the new document. • 2/1/2019- Documents were presented to the attorney. • 2/8/2019- L/O's attorney is reviewing. • 2/15/2019- Lead agent is going to follow up with this complaint as the regular land agent has been off for several weeks. • 2/22/2019- No new update. Lead agent is continuing coordination. • 3/15/2019- In negotiating process with the L/O. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|------------|-------------------|-------------|-----------------|--------------------|--|
| VA-MO-057 | Spread H | 227.3 | 6/1/2018 | Pending | <ul style="list-style-type: none"> • 3/22/2019- Agent followed up with the attorney and L/O. Attorney will be out of the office for a few days and L/O has not seen any documents from him. • 3/29/2019- L/O and agent are coordinating with the attorney to get this completed. • 4/12/2019- Final language is being determined by MVP and legal. • 4/16/2019- Agent told L/O that he has been unable to get the L/O's attorney to return calls. L/O is to reach out to the attorney to try to move the process along. |
| WV-SU-5334 | Spread F | 158.9 | 9/27/2018 | Pending | <p>Issue: Pellets used to stabilize the ROW for the winter and rainfall were distributed off the LOD.</p> <p>Resolution: Agent tried to follow up with the landowner, but now the L/O is being represented by an attorney</p> <ul style="list-style-type: none"> • 10/12/2018- Attorney stated that the pellets have been dropped again and the landowner requests that MVP cease and desist any further application of the pellets on their property, streams that flow through their property, or any water source which feeds their aquifer. • 10/18/2018- This tract is to be handled through legal and agents are to have no further contact with the L/O. • 10/23/2018- Meeting set for 10/25/18 with MVP, L/O and L/O's attorney. • 10/31/2018- Attorney for the L/O has emailed a list of items that were allegedly crushed by tree felling. MVP representative suggested that the items be valued and compensation paid to the L/O. • 11/9/2018- No update as this is being handled by legal. • 11/12/2018- L/O's attorney communicated to MVP a request of compensation for damages due to felled trees from MVP's construction activities. MVP will review claim and respond accordingly. • 11/15/2018- Damage compensation and documents mailed to attorney for L/O to sign. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|------------|-------------------|-------------|-----------------|--------------------|---|
| WV-SU-5334 | Spread F | 158.9 | 9/27/2018 | Pending | <ul style="list-style-type: none"> • 12/14/2018- Pending update from legal department. • 1/17/2019- Negotiations are ongoing. • 1/22/2019- The stabilization of pellets issue is still unresolved. • 2/1/2019- Pending update. • 4/5/2019- No further land updates. Legal is handling. • 4/10/2019- An appointment was setup for this week on the property to discuss construction issues. • 4/17/2019- Construction and agents met with the L/O to answer questions. |
| WV-WE-5831 | Spread A | 4.8 | 11/13/2018 | Pending | <p>Issue: L/O called the agent requesting his water source be tested. There has been a noticeable bad taste of water coming out of their faucets.</p> <p>Resolution: Environmental has been contacted so water testing can be done.</p> <ul style="list-style-type: none"> • 11/21/2018- Environmental is in the process of setting a time to visit the property. • 11/30/2018- Environmental emailed land agent stating they will be contacting the L/O to schedule a time to visit the property. • 12/7/2018- Pending environmental update. • 12/12/2018- Water source was tested. Waiting on results. • 12/28/2018- Pending results. • 1/2/2019- Pending test results. • 1/8/2019- Land agent sent an email requesting the status of the test results. • 1/17/2019- Environmental has received the test results and are compiling field notes for the full report. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|------------|-------------------|-------------|-----------------|--------------------|---|
| WV-WE-5831 | Spread A | 4.8 | 11/13/2018 | Pending | <ul style="list-style-type: none"> • 1/25/2019- Test results under review. • 2/1/2019- Pending review by legal. • 2/8/2019- Environmental requested construction timelines. • 2/15/2019- Rainfall reports and timeline were provided to environmental. • 2/22/2019- Test results are being sent to legal to review. • 3/1/2019- Pending on the test results. • 3/8/2019- Agent reached out to environmental asking about the test results. • 3/15/2019- Pending environmental. • 3/22/2019- The test results have been mailed to the L/O. Environmental is recommending retesting. • 3/29/2019- Environmental is to contact L/O to schedule retesting. • 4/8/2019- Working on a time to resample. L/O in the meantime is having water treatment systems checked. • 4/12/2019- Water retesting is scheduled for the end of the month. • 4/15/2019- Testing rescheduled for April 30, 2019. |
| WV-HA-061 | Spread A | 19.4 | 11/27/2018 | Pending | <p>Issue: L/O said there has been damage to trees outside of the LOD.</p> <p>Resolution: Land agent met with L/O's to discuss the damage. Tree appraiser came out to assess the damage and gave an appraisal.</p> <ul style="list-style-type: none"> • 12/4/2018- Land agent met with L/O again to discuss appraisal amount. L/O stated 4 large rocks had rolled off the ROW and three slips had occurred. • 12/11/2018- Agent reviewed the property and there were no discernible slips that could be observed. There were some areas in the silt fence where runoff was addressed such as silt socks and grading ditches, but no erosion or rocks off the ROW. Agents went to the house to discuss with the L/O, but no one was home. Agent will follow up. • 12/19/2018- Agent still needs to follow up with the L/O. • 1/18/2019- Waiting for the L/O to respond to the most recent offer. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|-----------|-------------------|-------------|-----------------|--------------------|---|
| WV-HA-061 | Spread A | 19.4 | 11/27/2018 | Pending | <ul style="list-style-type: none"> • 1/23/2019- L/O still stating that slips are on the property, but two agents walked the ROW and did not see any. Agents tried to contact the L/O again regarding the slips, but no answer. • 2/8/2019- Land agent reached out to the L/O to follow up on the appraisal, but no response. • 2/15/2019- Agent is still trying to get ahold of the L/O to discuss the timber appraisal. • 2/22/2019- L/O has not returned the agents call. • 3/1/2019- Agent has reached out to the L/O multiple times, but still no response. • 3/8/2019- Offer for timber appraisal has doubled, but L/O declined. • . • 3/29/2019- Agreement has not been reached with the L/O on dollar amount for timber. • 4/5/2019- MVP has provided the L/O an offer. Pending response. • 4/19/2019- Pending a response from the L/O. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|--------------|-------------------|-------------|-----------------|--------------------|--|
| VA-FR-076.01 | Spread I | 262.4 | 12/1/2018 | Pending | <p>Issue: L/O has several issues. Someone has trespassed and put caution tape and cones outside the LOD, timber mats have floated off the LOD and damaged a quarter mile of fencing, and timber has been stolen from the property.</p> <p>Resolution: Agent and construction are meeting with the L/O on 12/6/18.</p> <ul style="list-style-type: none"> • 12/14/2018- L/O cancelled the meeting and needed to reschedule. • 12/20/2018- MVP has attempted to set up a meeting with the L/O to review the claims outside the LOD, however, MVP has received no response from the L/O since the date of the initial complaint. MVP will continue attempting to schedule a site visit. • 12/22/2018- Attempted to contact L/O again. • 1/17/2019- L/O will not respond. He has fired his attorney and is proceeding with the legal process. • 1/25/2019- Construction confirmed that the mats did float off from a storm. They have been waiting on the L/O's approval to retrieve the mats. As soon as the L/O approves the removal, they will be retrieved. If any damage occurs from the retrieval process, then construction will repair the damage. The timber that was in question, was moved from the property to an ATWS. The trees were located and moved back to the property. • . • 2/8/2019- Land agent is reaching out to the L/O again to get permission to retrieve the timber mats. • 2/15/2019- Construction has confirmed that timber mats were lost on the property, but the L/O will not respond and they are no longer represented by an attorney. • 2/18/2019- Agent got ahold of the L/O and explained to him that timber mats have gone off the ROW and MVP would like to retrieve them. L/O informed the agent that no one would be allowed outside the LOD. Agent stated that MVP would like to set up a meeting to figure out the best way to retrieve the mats. • 3/1/2019- L/O has denied permission to retrieve the mats off the LOD. • 3/8/2019- Agent is trying to set up a meeting with the L/O to discuss mat retrieval. • 3/15/2019- The L/O obtained a new attorney. The land agent has reached |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|--------------|-------------------|-------------|-----------------|--------------------|--|
| VA-FR-076.01 | Spread I | 262.4 | 12/1/2018 | Pending | <ul style="list-style-type: none"> • 3/15/2019- The L/O obtained a new attorney. The land agent has reached out to this new attorney. MVP is pending permission to retrieve the mats off the ROW. • 3/22/2019- Agent called L/O. and is waiting for a response on access permission. • 3/29/2019- The L/O's attorney responded stating a meeting with the DEQ and FERC will be coming up. • 4/4/2019- The L/O's attorney reached out to legal regarding the timber mats. Legal is working on a settlement. • . • 4/19/2019- The legal group is now handling the case. The attorney for the L/O has the information and the request to retrieve the timber mats. |
| VA-FR-5476 | Spread I | 265 | 1/8/2019 | Pending | <p>Issue: Before construction started, the L/O expressed concern in regard to disturbing the emergency spillway in the pond dam. In mid-September due to rain, the spillway inside the ROW washed out about 10-12 feet deep. After this occurred, MVP contractors proposed rerouting the spillway and installing some erosion control. The L/O was under the impression that MVP would come up with a plan and submit to the L/O for approval. The L/O have since not heard anything back, and every time it rains, the spillway continues to degrade inside of the ROW.</p> <p>Resolution: Land agent is following up with legal to find out the status of the documents. The land agent is also following up with construction and environmental to see what the plans are for the pond area.</p> <ul style="list-style-type: none"> • 1/17/2019- The spillway plans were received and finalized. The rock plunge pool is a requirement even though the L/O did not want any rock. Agent is working with legal to develop a proposal to the L/O's attorney. • 1/25/2019- Land and legal are compiling documents and a written plan to the L/O's attorney. The written plan should resolve the issues with the drainage pond. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|------------|-------------------|-------------|-----------------|--------------------|---|
| VA-FR-5476 | Spread I | 265 | 1/8/2019 | Pending | <ul style="list-style-type: none"> • 2/1/2019- Pending update. • 2/4/2019- L/O is requesting a copy of the written protection plan. • 2/15/2019- Land agent has reached out to the attorney to find out if they have reviewed the documents. • 2/18/2019- L/O is out of town but will set up a meeting with the agent when he returns.3/1/2019 No new update. • 3/8/2019- The documents for the DEQ pond run off plan are in place. Waiting on the final version of the easement documents from the attorney. The L/O will not sign the plan until the easement is signed. • 4/19/2019- Pending legal documents. |
| VA-FR-059 | Spread I | 260.6 | 2/26/2019 | 4/16/2019 | <p>Issue: Seed was spilled on the L/O's property back in December but nothing was done to remedy the spill. More seed from the helicopter was spilled. The L/O is now not able to sell produce on farm as organic. L/O requested that the seed be removed and/or wants financial compensation.</p> <p>Resolution: Construction was informed of the seed spill situation. Discussions are occurring about financial compensation between the L/O and the agent.</p> <ul style="list-style-type: none"> • 3/8/2019- Damage costs are being negotiated. • 3/13/2019- Damage costs are being negotiated. • 3/16/2019- L/O sent an email expressing more concerns about contamination of half the property and all usable land for organic farming. The L/O expressed concern about the future health and safety of children, pets, and livestock. • 3/29/2019- Waiting on LO to sign agreement. • 4/4/2019- The L/O's have the settlement documents and are currently reviewing. • 4/12/2019- The documents have been signed and the L/O is awaiting payment. • 4/16/2019- Payment has been made and the issue is resolved. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|-----------|-------------------|-------------|-----------------|--------------------|--|
| VA-PI-026 | Spread I | 289.5 | 3/29/2019 | 4/19/19 | <p>Issue: Dust problem by the family house along with periods of loud vibrations. Also concerns with the quantity of mud on the street in front of their house.</p> <p>Resolution: Road and dust conditions need immediate resolution and a vibration monitor needs to be placed on site.</p> <ul style="list-style-type: none"> • 4/12/2019- A vibration sensor was setup on the right side of the house to monitor vibrations. • 4/19/2019- MVP implemented its dust suppression plan and cleaned the mud off of the road. MVP continues to monitor and clean up any mud on the road. . |
| VA-FR-050 | Spread H | 259.2 | 3/26/2019 | Pending | <p>Issue: Agent reached out to the L/O about sediment retrieval. L/O is requesting additional payment for not being able to utilize their land for another year due to issues with permits being held up. L/O wants compensated for the delay in the project on their lands before discussing sediment retrieval.</p> <p>Resolution: Agent and lead agent are to meet with the L/O to discuss issues in the upcoming weeks.</p> <ul style="list-style-type: none"> • 4/11/2019- Agent and L/O viewed the area of concern for sediment retrieval. • 4/13/2019- L/O is holding off on signing sediment retrieval documents until the fencing is fixed. |
| WV-SU-022 | Spread F | 166.6 | 4/9/2019 | Pending | <p>Issue: L/O is stating that they are missing logs on their property and believe someone affiliated with MVP took them. The L/O stated her lawyer and the local news would be contacted regarding this issue.</p> <p>Resolution: Agent contacted L/O and requested that more details be provided.</p> <ul style="list-style-type: none"> • 4/19/2019- No new updates. |

| Tract ID | Spread / Facility | Station/ MP | Date of Concern | Date of Resolution | Issue and Resolution |
|--------------|-------------------|-------------|-----------------|--------------------|--|
| WV-WB-082 C2 | Spread D | 108.2 | 4/13/2019 | Pending | <p>Issue: L/O has complained about not having a travel lane on their side of the fence. The L/O stated that they have always had a travel lane and insisted MVP rework the ridge to accommodate their request.</p> <p>Resolution: Agent explained that the fence is in the original location. The neighbor has offered to allow a gate that the L/O can go through and travel their side.</p> <ul style="list-style-type: none"> • 4/19/2019- The type of fencing was worked out with the L/O. The L/O still does not believe there will be room to drive along the fence. L/O thinks that this issue can be solved by moving some dirt. Agent is looking into this issue. |

APPENDIX E
VARIANCE CONDITIONS

None.