



Stream Biological Conditions EA Report


Project Name	H-600 Pipeline Spread E	AFE	124300134	Spread	H-600 Pipeline Spread E
Contractor	Price Gregory	Report #	246		
Environmental Auditor	Jessica Yeager	Date/Time	9/20/2023 9:10 AM		
Stream ID	S-126	Crossing Start Date	9/26/2023	Crossing Completion Date	10/6/2023
Milepost	141.26	Pre-Con Assessment Date	9/20/2023	Post-Con Assessment Date	10/6/2023
Station	7458+33	Bankfull Width (ft.)	5.1	Riffle:Pool Complexes Present?	No
State	WV	Stream Classification	Intermittent		
County	Greenbrier	303(d) Impairment Listing	No		

Resource Post-Crossing Conditions

1	Were all applicable resource specific crossing conditions satisfied?	N/A
	Time of Year Restrictions (TOYR)? <u> N/A </u> Mussel Relocation? <u> N/A </u>	
2	This question is not applicable in WV.	
3	Which crossing methods were utilized during the stream crossing? (If so select one or more) Dam & Pump Flume <input checked="" type="checkbox"/> Cofferdam Conventional Bore Horizontal Directional Drill (HDD) Bore	
4	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?	Yes
5	Was excess material not needed for backfill removed and disposed of in an upland area?	N/A
6	Was the top 12-inches of backfill made with clean native stream substrate?	Yes
7	Was the pre-construction survey data utilized during restoration in attempt to re-establish pre-construction contours?	Yes
8	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?	No
9	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?	Yes
10	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?	Yes
11	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 - 4/30)?	N/A
14	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No

Biological Conditions

		Pre-Con	Post-Con
15	Predominant Substrate Type (select one): Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Mud/Silt/Clay	Mud/Silt/Clay
16	Channel Conditions: Rating: 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1	1
17	Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	1	3

AFE	124300134	Date/Time	9/20/2023 9:10 AM	Report #	246	
Biological Conditions Continued					Pre-Con	Post-Con
18	Instream Habitat Conditions: Examples: Varied substrate sizes, varied combination of water velocities & depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, Varied combination of water velocities, submerged aquatic vegetation Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)			1	4	
19	Channel Alterations: Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)			1	3	
Additional Notes						
<p>Pre-Construction Notes Pre-Construction Meeting (9/18/2023 @ 1300) Pre-Construction Completed (9/20/2023) Bank full width measured at OHWM takes at the centerline. Riparian corridor saturated on RDB. 15. Substrate type not evenly distributed throughout reach - predominant substrate likely a small particulate (sand) with mix of rock in the cobble range.</p> <p>Day 1(9/26/2023) Upstream dam put in place for flume. Stream substrate removed (Photo 1) and placed in upland area (Photo 2). Site prepared for blasting.</p> <p>Day 2 (9/27/2023) Blasting in resource area (Photo 3). Trenching through aquatic resource and adjacent riparian area (Photo 4).</p> <p>Day 3 and Day 4 (9/28/2023 and 9/29/2023) Activities on-going outside of OHWM including trenching, hammering, placement of pipe upgradient of resource area, coating, welding, and x-ray.</p> <p>Day 5 (9/30/2023) Began placing fill in some portions of trench outside aquatic resource. Pipe put in trench at aquatic resource crossing (Photo 5). Welding and x-ray completed on one end of the pipe.</p> <p>Day 6 and Day 7 (10/2/2023 and 10/3/2023) Work in trench both inside and outside aquatic resource area included: placement of sandbags and dirt pillows, fitting pipe, cutting and welding, x-ray.</p> <p>Day 8 and Day 9 (10/4/2023 and 10/5/2023) X-ray completed (10/4/2023). Installed dirt pillows, trench breakers and backfilling in aquatic resource area (Photo 6) and in areas upgradient of resource. Restoration delayed due to survey availability.</p> <p>Day 10 (10/6/2023) No flow upgradient of aquatic resource. Buffer restored with segregated soil. Channel prepared and stream substrate was restored. Survey checked elevations. Contouring was completed using hand tools. Curlex and seeding was completed in buffer outside of OHWM. Resource fenced to reduce foot traffic while construction ongoing.</p> <p>Post Construction Notes 16., 17. Crossing and riparian areas have been recently restored. These areas will be monitored until 80% vegetative cover has been achieved and areas that no not have 80% vegetative cover within 30 days will be reseeded. 19. Does not include timber mats that remain in place for travel lane.</p>						
<p>In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.</p>						
Name		Signature		Company		
Jessica Yeager				Potesta		
				Date		
				10/6/2023		

AFE 124300134	Date/Time 9/20/2023 9:10 AM	Report # 246
----------------------	------------------------------------	---------------------

Required Photos

	
GPS Location See Photo	GPS Location See Photo
Description Downstream view of permitted impact area during pre-construction assessment.	Description Downstream view of unimpacted area during pre-construction assessment.
	
GPS Location See Photo	GPS Location See Photo
Description Downstream view of permitted impact area during post-construction assessment.	Description Downstream view of unimpacted area during post-construction assessment.
	
GPS Location See Photo	GPS Location See Photo
Description Photo 1: Removal of stream substrate.	Description Photo 2: Stream substrate segregated and stored in upland area.

Optional Photos		
------------------------	--	--

 <p style="font-size: small; color: gray;">Date & Time: Wed, Sep 27, 2023 at 13:05:18 EDT Position: +038 019536 / -080 755178 (-1322.6ft) Altitude: 2886ft (+249.8m) Datum: WGS-84 Azimuth Bearing: 228 S60W 400mils True (+12.7) Elevation Angle: -07.6 Horizon Angle: +00.6 Zoom: 1.0X S-125 Moving pipe for blast MVP</p>	 <p style="font-size: small; color: gray;">Date & Time: Wed, Sep 27, 2023 at 17:37:41 EDT Position: +038 019536 / -080 755270 (-1310.2ft) Altitude: 2886ft (+249.8m) Datum: WGS-84 Azimuth Bearing: 265 N45W 360mils True (+14.7) Elevation Angle: -07.6 Horizon Angle: +00.6 Zoom: 1.0X S-125 Trenching through resource MVP</p>
GPS Location See Photo	GPS Location See Photo
Description Photo 3: Preparing to blast at aquatic resource crossing.	Description Photo 4: Trenching through aquatic resource.
 <p style="font-size: small; color: gray;">Date & Time: Sat, Sep 30, 2023 at 12:30:20 EDT Position: +038 019537 / -080 755178 (-1322.6ft) Altitude: 2900ft (+271.3m) Datum: WGS-84 Azimuth Bearing: 358 N02W 630mils True (+12.7) Elevation Angle: -17.8 Horizon Angle: +00.3 Zoom: 1.0X S-125 Installing pipe MVP</p>	 <p style="font-size: small; color: gray;">Date & Time: Wed, Oct 04, 2023 at 16:27:57 EDT Position: +038 019195 / -080 755270 (-1316.4ft) Altitude: 2927ft (+277.0m) Datum: WGS-84 Azimuth Bearing: 261 S81W 664mils True (+12.7) Elevation Angle: -20.0 Horizon Angle: +00.3 Zoom: 1.0X S-125 Backfill material MVP</p>
GPS Location See Photo	GPS Location See Photo
Description Photo 5: Placement of pipe in aquatic resource.	Description Photo 6: Installing trench breaks and backfilling trench in aquatic resource area.
 <p style="font-size: small; color: gray;">Date & Time: Fri, Oct 06, 2023 at 14:44:37 EDT Position: +038 019131 / -080 755183 (-1333.0ft) Altitude: 2960ft (+203.8m) Datum: WGS-84 Azimuth Bearing: 340 N20W 404mils True (+13.0) Elevation Angle: -17.8 Horizon Angle: +01.3 Zoom: 1.0X S-125 Riparian substrate placement MVP</p>	 <p style="font-size: small; color: gray;">Date & Time: Fri, Oct 06, 2023 at 16:25:31 EDT Position: +038 019258 / -080 755179 (-1429.2ft) Altitude: 2960ft (+203.8m) Datum: WGS-84 Azimuth Bearing: 015 N15E 10267mils True (+12.7) Elevation Angle: -15.8 Horizon Angle: +00.5 Zoom: 1.0X S-125 Curlex placement MVP</p>
GPS Location See Photo	GPS Location See Photo
Description Photo 7: Restoring riparian and stream substrate.	Description Photo 8: Stream survey and placement of Curlex outside of OHWM.