



Stream Biological Conditions EA Report


Project Name	H-600 Pipeline Spread F	AFE	124300135	Spread	H-600 Pipeline Spread F
Contractor	Price Gregory	Report #	291		
Environmental Auditor	Beth Burdette	Date/Time	10/13/2023 9:53 AM		
Stream ID	S-K14	Crossing Start Date	10/16/2023	Crossing Completion Date	10/24/2023
Milepost	169.74	Pre-Con Assessment Date	10/13/2023	Post-Con Assessment Date	10/24/2023
Station	8962+23	Bankfull Width (ft.)	4.0	Riffle:Pool Complexes Present?	No
State	WV	Stream Classification	Ephemeral		
County	Summers	303(d) Impairment Listing	None		

Resource Post-Crossing Conditions

1	Were all applicable resource specific crossing conditions satisfied?	N/A
	Time of Year Restrictions (TOYR)? <u> N/A </u> Mussel Relocation? <u> N/A </u>	
2	This question is not applicable in WV.	
3	Which crossing methods were utilized during the stream crossing? (If so select one or more) Dam & Pump Flume <input checked="" type="checkbox"/> Cofferdam Conventional Bore Horizontal Directional Drill (HDD) Bore	
4	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?	Yes
5	Was excess material not needed for backfill removed and disposed of in an upland area?	Yes
6	Was the top 12-inches of backfill made with clean native stream substrate?	Yes
7	Was the pre-construction survey data utilized during restoration in attempt to re-establish pre-construction contours?	Yes
8	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?	No
9	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?	Yes
10	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?	Yes
11	Was the time of disturbance minimized by conducting resource work continuously to completion?	Yes
12	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?	Yes
13	Are bareroot saplings required and/or scheduled to be planted for the dormant season (10/1 - 4/30)?	N/A
14	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.	No

Biological Conditions

		Pre-Con	Post-Con
15	Predominant Substrate Type (select one): Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Mud/Silt/Clay	Mud/Silt/Clay
16	Channel Conditions: Rating: 1-Optimal (80-100% stable banks), 2-Sub-optimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1	4
17	Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Sub-optimal (30-60% mixed vegetated coverage), 3-Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	1	4

AFE	124300135	Date/Time	10/13/2023 9:53 AM	Report #	291	
Biological Conditions Continued					Pre-Con	Post-Con
18	Instream Habitat Conditions: Examples: Varied substrate sizes, varied combination of water velocities & depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, Varied combination of water velocities, submerged aquatic vegetation Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)			4	4	
19	Channel Alterations: Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)			1	1	
Additional Notes						
<p>Pre-Construction Notes Pre-Construction Meeting 10/13/2023 18. No stream flow.</p> <p>10-16-2023 - Flume constructed. Top 12 inches of stream substrate removed (Photo 1). Material segregated and stored in Morooka in upland area (Photo 2). Began excavating trench through aquatic resource (Photo 3).</p> <p>10/17/2023 - Trench excavation continued. Attempt to install pipe, trench not wide enough. Additional hammering and excavation outside of resource area. Padding inserted in trench.</p> <p>10/18/2023 - Lowering pipe into the trench (Photo 4). Cutting and welding of pipe outside of resource area.</p> <p>10/19/2023 - Pipe in trench lifted for fitting and cutting. Adjustments required so pipe was removed and additional excavation occurred. Once pipe was returned to trench additional welding occurred.</p> <p>10/20/2023 - Steady rain. No work. No flow noted in aquatic resource.</p> <p>10/21/2023 Welding and x-ray ongoing. Survey team onsite.</p> <p>10/22/2023 - Coating completed. Survey team surveyed pipe and identified trench breaker locations. Trench breakers constructed (Photo 5) and backfilling in aquatic resource area occurred (Photo 6).</p> <p>10/23/2023 - Additional backfill placed in trench. Flume removed. Contouring of channel. Survey verified channel elevations and established OHWM (Photo 7). Stream substrate returned to channel. Seeding and curlex placement completed on right descending bank of stream.</p> <p>10/24/2023 - Seeding and curlex placement completed on left descending bank (Photo 8). Resource restored.</p> <p>Post Construction Notes 16., 17. Crossing and riparian areas have been recently restored. These areas will be monitored until 80% vegetative coverage has been achieved and areas that do not have 80% vegetative cover within 30 days will be reseeded. 18. Low score partially due to lack of flow. 19. Does not include timber mats that remain in place for travel lane.</p>						
<p>In accordance with the Mountain Valley Pipeline Comprehensive Stream and Wetland Monitoring, Restoration and Mitigation Framework, this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.</p>						
Name		Signature		Company		
Beth Burdette				Potesta		
				Date		
				10/24/2023		

AFE 124300135	Date/Time 10/13/2023 9:53 AM	Report # 291
----------------------	-------------------------------------	---------------------

Required Photos

<p>GPS Location See Photo</p>	<p>GPS Location See Photo</p>
<p>Description Downstream view of permitted impact area during pre-construction assessment. DS view from US edge of ROW</p>	<p>Description Downstream view of unimpacted area during pre-construction assessment. DS view from DS edge of ROW</p>
<p>GPS Location See Photo</p>	<p>GPS Location See Photo</p>
<p>Description Downstream view of permitted impact area during post-construction assessment. DS view from US edge of LOD post construction</p>	<p>Description Downstream view of unimpacted area during post-construction assessment. DS view from DS edge of LOD post construction taken from edge of TMB</p>
<p>GPS Location See Photo</p>	<p>GPS Location See Photo</p>
<p>Description Photo 1: Removal of stream substrate.</p>	<p>Description Photo 2: Stream substrate segregated and stored in upland area.</p>

Optional Photos		
------------------------	--	--

 <p><small>Date & Time: Mon, Oct 16, 2023 10:42:58 EDT Position: +037.6949204, -080.7392451, +39.54ft Altitude: 1808ft (+139ft) Datum: WGS-84 Azimuth Bearing: 182° S02W 223mils True (+12°) Elevation Angle: +02° Horizon Angle: +02° Zoom: 1.0X S-K14: VIEW OF TRENCH FROM NORTH SIDE OF RESOURCE Mountain Valley Pipeline</small></p>	 <p><small>Date & Time: Sun, Oct 15, 2023 18:47:51 EDT Position: +037.6945264, -080.7390521, +39.51ft Altitude: 1808ft (+139ft) Datum: WGS-84 Azimuth Bearing: 93° N25W 595mils True (+17°) Elevation Angle: +09.0° Horizon Angle: +02.8° Zoom: 1.0X S-K14: Pipe being placed in trench Mountain Valley Pipeline</small></p>
GPS Location See Photo	GPS Location See Photo
Description Photo 3: Excavating trench through stream substrate.	Description Photo 4: Pipe lowered into trench in upland down through aquatic resource area.
 <p><small>Date & Time: Sun, Oct 22, 2023 10:02:55 EDT Position: +037.6968802, -080.7392331, +39.54ft Altitude: 1819ft (+46.7ft) Datum: WGS-84 Azimuth Bearing: 202° S22W 3591mils True (+12°) Elevation Angle: +38.3° Horizon Angle: +12.6° Zoom: 1.0X S-K14: completed northern trench breaker Mountain Valley Pipeline</small></p>	 <p><small>Date & Time: Sun, Oct 22, 2023 10:08:59 EDT Position: +037.6967661, -080.7391851, +39.5ft Altitude: 1812ft (+46.7ft) Datum: WGS-84 Azimuth Bearing: 192° S14W 360mils True (+12°) Elevation Angle: +17° Horizon Angle: +00.7° Zoom: 1.0X S-K14: Backfilling trench Mountain Valley Pipeline</small></p>
GPS Location See Photo	GPS Location See Photo
Description Photo 5. Completed trench breaker in northern side of aquatic resource crossing.	Description Photo 6: Backfilling of trench in aquatic resource area.
 <p><small>Date & Time: Mon, Oct 23, 2023 11:33:41 EDT Position: +037.6947781, -080.7392651, +39.54ft Altitude: 1816ft (+129.3ft) Datum: WGS-84 Azimuth Bearing: 124° S54E 300mils True (+12°) Elevation Angle: +33.8° Horizon Angle: +00.3° Zoom: 1.0X S-K14: surveying OHWM Mountain Valley Pipeline</small></p>	 <p><small>Date & Time: Tue, Oct 24, 2023 15:28:32 EDT Position: +037.6966591, -080.7392651, +39.5ft Altitude: 1815ft (+129.3ft) Datum: WGS-84 Azimuth Bearing: 171° N70E 1264mils True (+12°) Elevation Angle: +14.9° Horizon Angle: +00.3° Zoom: 1.0X S-K14: installing curlex above 10ft buffer Mountain Valley Pipeline</small></p>
GPS Location See Photo	GPS Location See Photo
Description Photo 7: Survey establishing OHWM.	Description Photo 8: Installing curlex above OHWM in 10-foot buffer.