Wetland

Studies and Solutions, Inc.

a DAVEY € company

Version 2.3

Stream ID: S-KL43	Activity Start Date: 10/10/2023	Activity Completion Date: 10/10/2023
Milepost: 215	Pre-Con Assessment Date: 10/09/2023	Post-Con Assessment Date: 10/10/2023
Station: 11360+54	Stream Classification: Perennial (Perennial, Intermittent, Ephemeral)	Bankfull Width (ft.): 10
County: Giles	303(d) Impairment Listing: Not Impaired	Riffle:Pool Complexes Present? No

Item #	Resource Crossing Conditions	N/A	YES	NO
1.	Were all applicable resource specific crossing conditions satisfied? Time of Year Restrictions (TOYR)? N/A Fish Relocation? Yes Mussel Relocation? N/A		Х	
2.	Is this resource designated a wild or stockable trout stream?			Χ
3.	Which crossing methods were utilized during the stream crossing? (Select one or more) Dam & Pump, Flume, Cofferdam, Conventional Bore, Horizontal Directional Drill (HDD) Bore?		Dam & Pump	
4.	Was the top 1-foot (12-inches) of streambed substrate segregated and stockpiled separate from trench spoils?		Х	
5.	Was excess material not needed for backfill removed and disposed of in an upland area?		Х	
6.	Was the top 12-inches of backfill made with clean native stream substrate?		Х	
7.	Was the pre-construction survey data provided and utilized during restoration in attempt to re-establish pre-construction contours?		Χ	
8.	Were any field modifications to the stream implemented by project or regulatory personnel to address potential drainage or bank restoration limitations?			Х
9.	Were impervious trench breakers/plugs properly installed within 25-feet of top-of-bank to prevent subsurface erosion to or from the resource area?		Х	
10.	Was permanent seed and stabilization material (straw or matting) applied to riparian areas and stream banks prior to re-establishing flow to the impact area of the channel?		Х	
11.	Was the time of disturbance minimized by conducting resource work continuously to completion?		Х	
12.	Have civil surveys been scheduled to verify as-built conditions meet pre-construction conditions in accordance with the project Mitigation Framework and federal/state permit requirements?		Х	
13.	Are bareroot saplings required and/or scheduled to be planted for the dormant season $(10/1 - 4/30)$?			Χ
14.	Did any unauthorized discharges to unpermitted resources occur during the crossing? If so, explain the corrective actions implemented in the Comments section and include additional photos.			Х

Item #	Biological Conditions	Pre-Con	Post-Con
15.	Predominant Substrate Type (select one): Bedrock, Boulder (>10"), Cobble (2-10"), Gravel (0.1-2"), Sand (<0.1"), Mud/Silt/Clay	Cobble (2-10")	Cobble (2-10")
16.	Channel Conditions: Rating: 1-Optimal (80-100% stable banks), 2-Suboptimal (60-80% stable banks), 3-Marginal (40-60% stable banks), 4-Poor (20-40% stable banks), 5-Severe (0-20% stable banks, highly eroded or unvegetated banks)	1 - Optimal	1 - Optimal
17.	Riparian Buffer Zone within ROW and ≤50 ft. from Stream Top-of-Bank: Rating: 1-Optimal (60-100% heavy vegetative cover), 2-Suboptimal (30-60% mixed vegetated coverage), 3- Marginal (<30% vegetative coverage), 4-Poor (Mowed/maintained area or farmland, impervious area, sparsely vegetated coverage, etc.)	4 - Poor	3 - Marginal
18.	Instream Habitat Conditions: Examples: Varied substrate sizes, varied combination of water velocities/depths, presence of woody/leafy debris, stable substrate with low amount of mobile particles, low embeddedness, shade protection, undercut banks, root mats, submerged aquatic vegetation. Rating: 1-Optimal (Habitat conditions present in >50% of resource), 2-Suboptimal (Habitat conditions in 30-50% of resource), 3-Marginal (Habitat conditions in 10-30% of resource), 4-Poor (Habitat conditions in 0-10% of resource)	2 - Suboptimal	2 - Suboptimal
19.	Channel Alterations: Examples: Straightened channel, non-MVP stream crossings, non-native riprap/rock along banks, concrete/gabions/concrete block, manmade embankments, constrictions w/in channel, livestock or agricultural impacts. Rating: 1-Negligible (unaltered/natural stream), 2-Minor (20-40% of resource disrupted by channel alterations), 3-Moderate (40-80% of resource disrupted), 4-Severe (>80% of resource disrupted)	2 - Minor	2 - Minor

Wetland

Studies and Solutions, Inc.

a DAVEY company

Version 2.3

Comments/Remarks

This report is being submitted for in-stream work activity post-MVP pipe installation. Work activity for pipe installation was completed on 9/16/2023, and the Environmental Auditor report associated with the pipe installation was submitted on 9/29/2023.

10/07/2023: A subsidence issue appeared near the toe of the right bank of the stream. The subsidence issue appears to be approximately 1.5ft deep and 3ft in diameter. Dam and pump around will be reestablished after fish relocation has been completed on Monday, 10/09/2023. After the fish relocation has been completed and the dam and pump around has been re-established, the necessary subsidence remediation will be made. The crew responsible for making repairs is currently sourcing the required material to do so. -A. Breeding

10/09/2023: Auditor pre-construction assessment. Fish relocation was completed on 10/08/23 due to staffing issues. Subsidence issue will be fixed on 10/10/2023 due to impending weather. -A. Breeding

10/10/2023: Dam and pump around were installed and a cofferdam was installed around the subsidence issue. Substrate and topsoil were removed from within cofferdam and stockpiled separately. Additional subsoil was brought in and compacted in the remediate/remove the subsided area. Topsoil and substrate were then restored in the proper order, then the cofferdam and dam & pump around were removed to restore stream flow. Auditor post-construction assessment completed.

-A. Breeding

Item #17&19: Historically used as agricultural farmland with evidence of cattle in stream.

No unauthorized discharges or impacts to biological conditions were observed during the crossing activities.


In accordance with the Mountain Valley Pipeline Consent Decree, Case No. CL18006874-00, (Issued October 11, 2019) this independent report was completed to document the on-site monitoring of instream invertebrate and fisheries resources during all construction activity related to waterbody and wetland crossings, and document instream conditions and any impacts to the resources.

This report was written by	Allie Breeding	auga Benes	10/10/2023
	Print Name	Signature	Date

arcion 22







area during post-construction assessment.

outside the ROW during post-construction assessment.

Version 2.3



Optional Additional Photos

