Mountain Valley				Visual Site Inspection Report							
Project Name H-600 Pipe		line Spread G AFE 124300137			Spread	H-60	H-600 Pipeline Spread G				
Contractor Precision			-			Report #	7197				
Inspector Clinton Banks						Date/Time	8/3	1/2018 4:54	4 AM		
Permit #	ТВГ)		Inspection Type VA SWPP			Station Begin 11436+00				
State	VA			Inspection Area	Full		Station E	nd			
County	Cra	ig		Ground	Wet		Temp	Temperature (°F)		66.00	
Municipality	N/A			Weather	Cloudy		Rair	Rain Gauge (in)			
GPS Location	37.3	321529779	618, -80.4357	349221412 Rain A			ccumulation Time (days)			1.00	
1. Are the appre	ove	d (stampe	d) E&S Plan	and PCSM Plan pre	sent on s	ite?				Yes	
2. Are there activities occurring outside of the limits of disturbance shown on the plan drawings? (If yes, notify the MVP Environmental Permitting Coordinator and explain in comments.)								No			
3. Is Construction sequence outlined in the construction notes of the E&S plan set or PCSM plan set being followed? (If No, notify MVP Environmental Permitting Coordinator and explain in comments.)							et being	Yes			
4. E&S BMPs (is required.)	(List	BMPs and	d note if insta	lled and maintained	as per th	ne plan. If	corrective acti	on i	is needed,	a pictur	
E&S BMPs			Compliance Level		Corre	corrective Action			Corrective Time Frame		
Sump Pit				Acceptable							
Bridge				Acceptable							
Karst Area			Acceptable								
Silt Fence (Reinforced Filter Fabric Fence)			Acceptable								
Plunge Poole			Acceptable								
Silt Fence (Filter Fabric Fence)			Acceptable								
Waterbar			Acceptable								
Waterbar Outlet Protection			Acceptable								
Rock Construction Entrance			Acceptable								
5. Site Conditi	ons	1			<u> </u>						
beyond defined	limit	ts of distur	bance resulti	ment, gravel, oil, HI ng from earth disturl ironmental Permittin	oance ac	tivity or ine	•			No	
Have inactive disturbed areas (stockpiles, final grade) been stabilized per state requirements?								Yes			
Are slopes 3:1 a	ınd (greater sta	abilized with a	ppropriate BMPs as	per E&S	plans?				Yes	
Lies a new alin/alida been abaawad? (If you complete Clide Depart Form)									N _a		

MVP-34 REV 0 Page 1 of 3

No

Has a new slip/slide been observed? (If yes, complete Slide Report Form)

AFE 124300137	Date/Time 8/31/20)18 4:54 AM	Report #	7197										
6. PCSM BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a														
picture is required.) Compliance Correction Action Correction														
PCSM BMPs	Level	Corrective Ac	tion Time Fran											
7. Identify all remedial measures that have	7. Identify all remedial measures that have been taken since the previous inspection was conducted.													
7. Identify an Terriodial Industries that have been taken since the previous inspection was conducted.														
Comments (Reference above questions as appropriate.)														
Conducted Weekly VA SWPP from Station 11436+00 M.P. 216.5. Sump and EndTreatment at Station 11450+93 was accepted see picture below. Bridge at Station 11451+86 was accepted see picture below. Karst Area at Station 11479+65 was accepted see picture below. Super Silt Fence from Station 11472+25 To 11479+00 was accepted see picture below. Plunge Pool at Station														
11505+10 was accepted see picture below. P-1 Silt Fence from Station 11507+05 To 11506+00 was accepted see picture.														
Station 11436+00 M.P. 216.5 To 11552+77 M.P. 218.5.														

weekly basis and after each stormwater event. Please list in the space provided comments to note if repairs or replacement are needed or have been made for BMPs as a result of the inspection. Failure to conduct the required inspection may result in permit suspension or the imposition of civil penalties. If supplemental monitoring is required as part of a permit condition this form may be used to meet those monitoring requirements.

Note: It is a condition of National Pollutant Discharge Elimination System and Erosion and Sediment permits that a maintenance program be conducted to provide for the operation and maintenance of all BMPs to be inspected on a

MVP-34 REV 0 Page 2 of 3

Date/Time 8/31/2018 4:54 AM Report # 7197 **AFE** 124300137 **Pictures** GPS Location 37.321467711625, -80.4357215949152 **GPS Location** 37.3191755125647, -80.44061033994 Rain Gauge at Steel Acres Sump at Station Station 11450+93 Description Description **GPS Location** GPS Location 37.319134022144, -80.4407545924936 37.3231023503815, -80.4338435456906 Karst Area at Station 11479+65 Bridge at Station 11451+86 Description Description GPS Location 37.3264472326611, -80.426777685136 GPS Location 37.3227015696814, -80.4342400097106 Super Silt Fence from Station 11472+25 To Plunge Poole at Station 11505+10 11479+00 Description Description

MVP-34 REV 0 Page 3 of 3