Mountain Valley			Visual Site Inspection Report								
Project Name H-600 Pipeline S		line Spread G	d G AFE 124300137			137	Spread	H-6	H-600 Pipeline Spread G		
Contractor Precision						Report #	54	77			
Inspector Trey Ingram								Date/Time	7/3	30/2018 11:4	13 AM
Permit #	TBD			Inspection Type VA SWPP				Station Beg	jin		
State	VA			Inspection Area	Full			Station End 11788+00			
County	Mont	tgomery		Ground	Dry			Temperature (ºF)			80.00
Municipality	N/A			Weather	r Cloudy			Rain Gauge (in)			0.00
GPS Location	37.2698199330245, -80.3240)785003456 Rain A			Rain Ac	ccumulation Time (days)			1.00
1. Are the appre	oved	(stampe	d) E&S Plan a	nd PCSM Plan present on site?						Yes	
2. Are there activities occurring outside of the limits of disturbance shown on the plan drawings? (If yes, notify the MVP Environmental Permitting Coordinator and explain in comments.)									No		
3. Is Construction sequence outlined in the construction notes of the E&S plan set or PCSM plan set being followed? (If No, notify MVP Environmental Permitting Coordinator and explain in comments.)							et being	Yes			
4. E&S BMPs (is required.)	(List I	BMPs and	l note if insta	lled and maintained	as per t	he	plan. If o	corrective acti	on	is needed,	a picture
E&S BMPs			Compliance Level			Corrective Action				Corrective Time Frame	
Compost Filter Sock			Acceptable								
Housekeeping			Acceptable								
Rock Construction Entrance			Acceptable								
Rock Filter Outlet			Acceptable								
Silt Fence (Reinforced Filter Fabric Fence)			Acceptable								
Silt Fence (Filter Fabric Fence)			Acceptable								
Stone Inlet Protection			Acceptable								
Waterbar			Acceptable								
Waterbar Outlet Protection			Acceptable								
5. Site Conditi	ons				<u>'</u>						
beyond defined	limits	of distur	bance resulti	ment, gravel, oil, HE ng from earth disturl ironmental Permittin	bance a	ctiv	ity or ine				No
Have inactive disturbed areas (stockpiles, final grade) been stabilized per state requirements?								Yes			
Are slopes 3:1 and greater stabilized with appropriate BMPs as per E&S plans?								Yes			

MVP-34 REV 0 Page 1 of 3

No

Has a new slip/slide been observed? (If yes, complete Slide Report Form)

AFE 124300137	Date/Time 7/30/20	018 11:43 AM	Report #	5477							
6. PCSM BMPs (List BMPs and note if installed and maintained as per the plan. If corrective action is needed, a											
picture is required.)	0			0							
PCSM BMPs	Compliance Level	Corrective Ac	tion	Corrective Time Frame							
	20101										
7. Identify all remedial measures that have been taken since the previous inspection was conducted.											
Comments (Reference above questions as											
SWPPP done from MP-227 to MP223 and AR266, AR266.03											
Crews that worked in section, coating, tie-in, lowering in, and environmental crews.											
Checked ECDs in area observed no damages or maintenance issues.											
Observed environmental crew refreshing stone of	on AR266 and AR266.03	no issues observed.									

weekly basis and after each stormwater event. Please list in the space provided comments to note if repairs or replacement are needed or have been made for BMPs as a result of the inspection. Failure to conduct the required inspection may result in permit suspension or the imposition of civil penalties. If supplemental monitoring is required as part of a permit condition this form may be used to meet those monitoring requirements.

Note: It is a condition of National Pollutant Discharge Elimination System and Erosion and Sediment permits that a maintenance program be conducted to provide for the operation and maintenance of all BMPs to be inspected on a

MVP-34 REV 0 Page 2 of 3



MVP-34 REV 0 Page 3 of 3